

# **Appendix G – Environmental Commitments Register**

Environmental Commitment/ Mitigation	Action	Achievement Criteria	Refer to for further information	Responsibility	Timescale	Status
Air Quality						
Reduce impacts from dust and emissions of heavy construction machinery	<p>Daily Weather Reports including wind speed and direction</p> <p>Six dust deposition monitoring points at boundaries with Sensitive Receptor locations</p> <p>Water bowser maintained on site</p> <p>Spraying of Stockpiles where required</p> <p>Planning of dust causing equipment and machinery away from Sensitive Receptor locations</p> <p>Daily Site Walkover</p> <p>Weekly Environmental Inspections and Plant Inspections</p>	Levels to be lower than 250mg/m2/day.	Dust and Air Pollution Management Plan (Section 4)	Barry O Riordan	Throughout Project	Ongoing
e.g. Landscape						
Reduce visual impacts from construction compound	Screening to be provided around these areas to reduce impacts on surrounding residents	Screening must comply with noise thresholds	Refer to Landscape Management Plan (Section 10) for guidance on layout etc.	Roland Tarrant	Complete	Complete

			Refer to Dust and Air Pollution Management Plan (Section 4) for specifications of appropriate screening materials.			
Geology, Land Contamination and Waste Management						
Reduce potential for environmental impacts and health from contaminated materials and soils	Daily site walkover Waste Management control measures / plan Regular Audits of Waste Management Procedures	Risk Assessment	Geology, Land Contamination and Waste Management Plan	Roland Tarrant	Prior to excavation and replacement	Complete
Surface and Ground water Management Plan						
	Implement the SEPA Pollution Prevention Guidelines Environmental Manager to be present on site Construction of permanent attenuation ponds early in the Project, where practicable Reduce the period of exposure of bare areas and newly	Daily inspection and monthly audits	Surface and Groundwater Management plan	Roland Tarrant	Throughout Project	Ongoing

	<p>paved areas during the works</p> <p>Location of oil tanks and plant overnight parking to be outside of the 0.5% AEP Flood level</p> <p>Method Statements for all works in-stream or adjacent to watercourses</p> <p>Temporary SUDS or attenuation to be provided where necessary</p> <p>Comply with the SEPA CAR License</p>					
Ecological Management						
	Bats: Strict adherence to light pollution mitigation measures including the use of directional lighting	Daily inspection	Area Management Plan and Ecological Management Plan	Roland Tarrant	Throughout Project	Ongoing
Cultural Heritage Management						
	Adherence to the Cultural Heritage Management Plan	<p>Appoint Archaeological Clerk of Works</p> <p>Monitoring of topsoil strip</p>	Cultural Heritage Management Plan	Roland Tarrant	Throughout site clearance and topsoil strip	Ongoing

Landscape Management

Construction compound Layout:  
 Bunds will be formed around all perimeter fencing to reduce the visual impact of the works

Construction compound lighting will be provided using low-level lighting poles to minimise the light pollution from the works

Where the LMA allows, topsoil will be bunded along the fenceline of the works, thereby reducing the visual impact of the works on surrounding areas.

Night time working will be minimised to minimise light pollution from the works

Where possible, existing landscape and trees are to be retained to provide screening for the works. Access into the works will be planned to minimise site

Good Considerate  
 Constructor Score

Area  
 Management  
 Plan  
 and  
 Landscape  
 Management  
 Plan

Roland Tarrant

Throughout Project

Ongoing

<p>clearance</p> <p>SRB will programme the works to ensure that all areas are finished and that embankments and verges are topsoiled and seeded at as early a stage as possible to reduce the ongoing visual impact of the works</p> <p>SRB will programme the works to ensure that planting is carried out at as early a stage as possible to reduce the on-going visual impact of the works</p>					
---	--	--	--	--	--