

116647 - Aberdeen to Inverness (T3)

MN PM's Layout

06-Oct-10 09:34

Project Managers Progress Report

Data Date16-Oct-10

Activity ID	Activity Name	MILE - Mile...	Original Duration	Remaining Duration	Physical % Complete	Total Float	Start	Finish	BL Project Start	BL Project Finish	FY2011	FY2012	FY2013	FY2014	FY2015	FY2016	FY2017	FY2018
Project Management																		
116647043020	Review Option Selection Report		347	347		43	14-Feb-12 08:01	02-Jul-13 08:01	14-Feb-12 08:01	02-Jul-13 08:01								
116647043000	QRA Workshop			1	0%	4	14-Feb-12...	15-Feb-12...	14-Feb-...	15-Feb-1...								
116647043110	Review Form A (AIP)		20	20	0%	8	01-Jul-13 ...		01-Jul-1...									
116647043120	CAF Report If Required	CAF4	0	0	0%	43		01-Jul-13 ...		01-Jul-13...								
116647043130	Approve Form A			0	0%	8		02-Jul-13 ...		02-Jul-13...								
Contract Planning and Procurement																		
116647043250	Prepare Contract and Procurement Strategy		124	124		8	15-Feb-12 08:01	14-Aug-12 08:01	15-Feb-12 08:01	14-Aug-12 08:01								
116647043300	Submit Draft Papers to Senior Procurement Manager		10	10	0%	4	15-Feb-12...	29-Feb-12...	15-Feb-...	29-Feb-1...								
116647043260	CSP1 Panel		0	0	0%	1		29-Feb-12...		29-Feb-...								
116647043170	Produce Tender Docs		30	30	0%	6	05-Mar-12...	18-Apr-12...	05-Mar-...	18-Apr-1...								
116647043180	Main Contract Out to Tender (ITT)	U	0	0	0%	6	18-Apr-12 ...		18-Apr-...									
116647043190	Tender Period		40	40	0%	6	18-Apr-12 ...	18-Jun-12...	18-Apr-...	18-Jun-1...								
116647043200	Tender Return Received	TR	0	0	0%	6		18-Jun-12...		18-Jun-1...								
116647043210	Tender Evaluation Period		10	10	0%	6	19-Jun-12...	03-Jul-12 ...	19-Jun-...	03-Jul-12...								
116647043220	Tender Evaluation Complete	TC	0	0	0%	6		03-Jul-12 ...		03-Jul-12...								
116647043280	Sense Check/Review of Tender Scoring Matrix		0	0	0%	6		10-Jul-12 ...		10-Jul-12...								
116647043310	Reviewed Papers to IIG CSP2 Secretary		0	0	0%	6	10-Jul-12 ...		10-Jul-1...									
116647043270	CSP2 Panel for Approval (Contract Value between £3.5m - £3...		0	0	0%	1		17-Jul-12 ...		17-Jul-12...								
116647043290	2 Week Standstill		10	10	0%	8	17-Jul-12 ...	31-Jul-12 ...	17-Jul-1...	31-Jul-12...								
116647043240	Main Contract Award (Single Option Development)	C	0	0	0%	8		14-Aug-1...		14-Aug-1...								
116647043230	Contract Documentation		10	10	0%	8	31-Jul-12 ...	14-Aug-1...	31-Jul-1...	14-Aug-1...								
Engineering Development																		
116647045000	Contractor's Design Programme of Works		200	200	0%	8	14-Aug-12... 08:01	31-May-1... 08:01	14-Aug-... 08:01	31-May-1... 08:01								
116647045090	Submit Form A		0	0	0%	8		31-May-1...		31-May-1...								
Stage Gate Review & Investment Regulations																		
116647047000	Conduct Stage 4 Gate Review		38	38		1	02-Jul-13 08:01	23-Aug-13 08:01	02-Jul-13 08:01	23-Aug-13 08:01								
116647047010	Stage 4 Gate Review Sign-Off	S4	1	1	0%	8	02-Jul-13 ...	02-Jul-13 ...	02-Jul-1...	02-Jul-13...								
116647047020	Sponsor/PM Prepare Paper for EIRG/ERIP		5	5	0%	8	02-Jul-13 ...		02-Jul-13...									
116647047040	Submit Papers to EIRG		0	0	0%	1	04-Jul-13 ...	10-Jul-13 ...	04-Jul-1...	10-Jul-13...								
116647047050	EIRG Meeting		0	0	0%	1	22-Jul-13 ...		22-Jul-1...									
116647047060	Submit Paper to ERIP		0	0	0%	1		30-Jul-13 ...		30-Jul-13...								
116647047070	Request Authorisation at ERIP	11	0	0	0%	1	12-Aug-13...		12-Aug-...									
Stage 5 - Detailed Design																		
Stage 5 Milestones			254	254		5	23-Aug-13 08:01	26-Aug-14 16:59	23-Aug-13 08:01	26-Aug-14 16:59								
116647051010	Start Stage 5 (Detailed Design)	SS5	0	0	0%	6	23-Aug-13...		23-Aug-...									
116647051000	Project Authorised		0	0	0%	6	23-Aug-13...		23-Aug-...									
116647051030	Stage 5 Complete	ES5	0	0	0%	5		26-Aug-1...		26-Aug-1...								
116647051020	Stage 5 - Detailed Design		194	254	0%	5	23-Aug-13...	26-Aug-1...	23-Aug-...	26-Aug-1...								
Project Management																		
116647053070	QRA Workshop		136	136		5	11-Feb-14 08:01	26-Aug-14 16:59	11-Feb-14 08:01	26-Aug-14 16:59								
116647053080	Requested Asset Data from ADM		0	0	0%	10	11-Feb-14...		11-Feb-...									
116647053090	Review Form B		20	20	0%	5	18-Feb-14...		18-Feb-...									
116647053100	Approve Form B		0	0	0%	5	28-Jul-14 ...	22-Aug-1...	28-Jul-1...	22-Aug-1...								
116647057010	Stage 5 Gate Review Sign-Off	S5	0	0	0%	5		22-Aug-1...		22-Aug-1...								
116647057000	Conduct Stage 5 Gate Review		1	1	0%	5	26-Aug-14...	26-Aug-1...	26-Aug-...	26-Aug-1...								
Contract Planning and Procurement																		
116647053140	Initial Meeting		118	118		5	23-Aug-13 08:01	26-Aug-14 16:59	23-Aug-13 08:01	26-Aug-14 16:59								
116647053150	Agree Contracting Strategy		10	10	0%	6	23-Aug-13...	27-Aug-1...	23-Aug-...	27-Aug-1...								
116647053160	Agree Award Criteria		10	10	0%	6	23-Aug-13...	09-Sep-1...	23-Aug-...	09-Sep-1...								
116647053280	Submit Draft Papers to Senior Procurement Manager		0	0	0%	6	23-Aug-13...	09-Sep-1...	23-Aug-...	09-Sep-1...								
116647053240	CSP1 Panel		0	0	0%	1		09-Sep-13...		09-Sep-...								
116647053170	Prepare Tender Docs		30	30	0%	9	16-Sep-13...	16-Sep-1...	16-Sep-...	16-Sep-1...								
116647053180	Main Contract Out to Tender (ITT)	U	0	0	0%	9	28-Oct-13 ...	28-Oct-13...	28-Oct-...	28-Oct-1...								
116647053190	Tender Period		40	40	0%	9	28-Oct-13 ...	23-Dec-1...	28-Oct-...	23-Dec-1...								
116647053210	Tender Return Received	TR	0	0	0%	9		23-Dec-1...		23-Dec-1...								
116647053200	Tender Evaluation Period		10	10	0%	9	23-Dec-13...	09-Jan-14...	23-Dec-...	09-Jan-1...								
116647053220	Tender Evaluation Complete	TC	0	0	0%	9		09-Jan-14...		09-Jan-1...								
116647053260	Sense Check/Review of Tender Scoring Matrix		0	0	0%	9		16-Jan-14...		16-Jan-1...								
116647053290	Reviewed Papers to IIG CSP2 Secretary		0	0	0%	9	16-Jan-14...		16-Jan-...									
116647053250	CSP2 Panel for Approval (Contract Value between £3.5m - £3...		0	0	0%	1		28-Jan-14...		28-Jan-1...								
116647053230	Main Contract Award (Design & Build)	C	0	0	0%	5		11-Feb-14...		11-Feb-1...								
116647053270	2 Week Standstill		10	10	0%	5	28-Jan-14...	11-Feb-14...	28-Jan-...	11-Feb-1...								
Engineering Delivery																		
116647055000	Contractors Design Works (Form B)		110	110		5	18-Feb-14 08:01	25-Jul-14 17:00	18-Feb-14 08:01	25-Jul-14 17:00								
116647055010	Submit Form B		0	0	0%	5	18-Feb-14...	25-Jul-14 ...	18-Feb-...	25-Jul-14...								
Stage 6 - Construction, Testing & Commissio...																		
Stage 6 Milestones			589	589		218	26-Aug-14 16:59	20-Dec-16 16:59	26-Aug-14 16:59	20-Dec-16 16:59								
116647061000	Start Stage 6 (Construction)	SS6	0	0	0%	5	26-Aug-14...		26-Aug-...									

116647 - Aberdeen to Inverness (T3)			MN PM's Layout								06-Oct-10 09:34							
			Project Managers Progress Report								Data Date16-Oct-10							
Activity ID	Activity Name	MILE - Mile...	Original Duration	Remaining Duration	Physical % Complete	Total Float	Start	Finish	BL Project Start	BL Project Finish	FY2011	FY2012	FY2013	FY2014	FY2015	FY2016	FY2017	FY2018

Page 3 of 3

Aberdeen to Inverness (T3)

TASK filter: MN PM Layout (2).

© Primavera Systems, Inc