

21 Schedule of Environmental Commitments

21.1 Introduction

- 21.1.1 This chapter summarises the Northern Leg mitigation measures as identified in the ES, which are considered necessary to protect the environment prior to or during construction, or during operation of the AWPR.
- 21.1.2 The purpose of the Schedule of Environmental Commitments is to collate mitigation measures, both for ease of reference and for use by those overseeing the Contract Documents. It is intended to provide a record of commitments that will be incorporated within the Contract Documents and to which the Contractor will be obliged to adhere throughout the Contract period. However, it is recognised that there may be a need to revise or supplement the commitments as the design proceeds by agreement between the client, the Contractor(s), Scottish Executive, and other parties as appropriate.
- 21.1.3 The Schedule of Environmental Commitments (Table 21.1) addresses the potential impacts as summarised in the Environmental Impact Tables (Table 20.1). The Mitigation Item Numbers provided in the first column of Table 21.1 enable cross-referencing between these two Tables.
- 21.1.4 Should the client or contractor propose significant changes or modifications to the proposed development assessed for this EIA, impacts could be different and therefore appropriate mitigation measures to address these impacts would be required. If this is the case, it may be necessary to publish an addendum to the ES, identifying appropriate impacts and mitigation measures. The addendum would include a revised Schedule of Environmental Commitments to reflect any changes which would be included in the Contract Documents. The final design will not give rise to impacts which are any worse than those described in this ES unless a subsequent addendum is issued for consultation.

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Table 21.1 - Schedule of Environmental Commitments

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Land Use (Chapter 7)						
LU1	See Appendix A7.5 for details of location required per land interest	Permanent loss of agricultural land and forestry has been reduced through route selection, construction programming, and planning. In addition, loss will be reduced by re-instatement plans where appropriate, post construction.	Reduction in loss of agricultural and forestry land.	Scheme design	n/a	n/a
LU2	See Appendix A7.5 for details of location required per land interest	Access for the land interests to their agricultural land and woodland will be provided at all times during the construction process and post construction. Where appropriate and justified, agricultural overbridges and underpasses will be incorporated into the road design.	Reduction in severance and access restrictions.	Scheme design	n/a	n/a
LU3	See Appendix A7.5 for details of location required per land interest	Damage to the agricultural capability of soils will be avoided by the adoption of appropriate measures during construction and reinstatement.	Prevention of damage to soils.	Construction	n/a	n/a
LU4	See Appendix A7.5 for details of location required per land interest	Existing field and forestry drainage systems will be re-instated to ensure that land capability is maintained and flooding will not be exacerbated.	Reinstatement of field drainage system and prevention of flooding.	Construction Post-construction	Monitoring post construction to access flood risk	n/a
LU5	See Appendix A7.5 for details of location required per land interest	Financial compensation, where appropriate, will be provided for the loss of agricultural land, forestry or land with a sporting interests, as agreed with the District Valuer.	Offset loss through financial compensation.	Construction Post-construction	n/a	District Valuer
LU6	See Appendix A7.5 for details of location required per land interest	Notice of intention to commence construction work will be given to the owners and occupiers of all land along the route before entry is made to such land. Consultation with the landowners and occupiers will allow agreement to a programme of works that minimises disturbance. Any work will be carried out in accordance with the agreed programme as far as is practically possible.	Minimise disturbance to farm activities.	Pre-construction Construction	n/a	land owner/occupier

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
LU7	See Appendix A7.5 for details of location required per land interest	Preparation of a schedule of condition will be undertaken for agricultural land (including drainage), forestry, roads and paths likely to be affected by the proposed development. This will be made available to the owner or occupier and will ensure that land, roads and paths are restored to the reasonable satisfaction of the landowner or occupier.	Minimise disturbance to agriculture and forestry activities.	Pre-construction	n/a	n/a
LU8	See Appendix A7.5 for details of location required per land interest	Agriculture, forestry and sporting roads and paths will be re-instated to a condition equivalent to that subsisting before the commencement of any works.	Minimise disturbance to agriculture and forestry activities.	Construction Post-construction	n/a	n/a
LU9	See Appendix A7.5 for details of location required per land interest	Agricultural land will be re-instated to a condition as near as is reasonably practicable to that subsisting before the commencement of the works. Topsoil where disturbed will be left in a loose friable condition and where agreed appropriate cover will be replaced. Re-grading where appropriate will be undertaken and land returned to agricultural use.	Minimising disturbance and loss of agricultural land.	Construction Post-construction	n/a	n/a
LU10	See Appendix A7.5 for details of location required per land interest	Where ancillary apparatus and material is sited on agricultural land this will be with agreement of the land owner/occupier.	Minimising the disturbance to farm practices.	Construction	n/a	land owner/occupier
LU11	See Appendix A7.5 for details of location required per land interest	There will be provision of temporary fences, lights and guards in appropriate locations for the protection of the health and safety of the public and animals and to avoid trespass. Where appropriate, fencing of the working area to a standard adequate for the purpose of excluding any stock kept on adjoining land will be undertaken. All temporary fencing will be maintained in position during constructional work and thereafter unless otherwise agreed with the occupier.	Minimising the disturbance to farm practices.	Construction	n/a	land owner/occupier
LU12	See Appendix A7.5 for details of location required per land interest	Where boundary features such as fences, walls and hedges have to be removed to allow construction these will be reinstated with appropriate materials in each case to provide a secure field boundary.	Minimising effect of boundary features and where appropriate, allowing opportunities for enhancement to be incorporated.	Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
LU13	See Appendix A7.5 for details of location required per land interest	Precautions relating to the exclusion of stock will be combined with due care and attention by construction staff to prevent the straying of livestock.	Minimising the disturbance to livestock.	Construction	n/a	n/a
LU14	See Appendix A7.5 for details of location required per land interest	Where access will require to be altered either temporarily or permanently as a result of construction, alternative access for stock and machinery will be provided where appropriate in consultation with the land owner/occupier. Additionally, where appropriate recessed access would be provided off main and side roads with loading/unloading area if required.	Minimising the disturbance farm practices.	Construction Post-construction	n/a	land owner/occupier
LU15	See Appendix A7.5 for details of location required per land interest	All reasonable precautions will be taken during construction to avoid as far as is possible, the spreading of soil borne pests and diseases, and animal and crop diseases. Precautions as recommended by the Scottish Executive Environment and Rural Affairs Department will be observed.	Minimising the risk of spreading soil borne pest and diseases.	Construction	n/a	SEERAD
LU16	See Appendix A7.5 for details of location required per land interest	Careful excavation, storage and replacement of topsoil and subsoil will avoid damage to soils and soil structure and to protect the agricultural capability.	Protecting the soil structure and land capability.	Construction	n/a	n/a
LU17	See Appendix A7.5 for details of location required per land interest	Care taken to ensure that the minimum amount of damage or disturbance to field drains is caused. Laying of new drains will be undertaken as required to keep the affected and adjoining land in good order. Repairing and reinstatement of field drains will be agreed with the land owner/occupier. Where appropriate the integrity of the drainage system will be secured in advance through the installation of header drains (cut off drains) to facilitate construction. All remaining remedial and new drainage works will be undertaken post construction.	Minimising the disturbance to field drainage and where appropriate, allowing for the enhancement of such systems.	Construction Post-construction	n/a	land owner/occupier
LU18	See Appendix A7.5 for details of location required per land interest	Water supplies for livestock will be protected at all times and alternative supplies would be provided where access would be compromised by any works.	Minimising the disturbance to livestock.	Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
LU19	See Appendix A7.5 for details of location required per land interest	An assessment will be made of the risk of windthrow from any proposed felling and management measures defined for each section of woodland. These will include felling to windfirm edges, topping, pollarding and coppicing.	Minimising the risk of windthrow to woodland areas.	Pre-construction	n/a	n/a
LU20	See Appendix A7.5 for details of location required per land interest	All felling to create a windfirm edge will take account of ecological landscape and visual effects and design would maximise where possible ecological, landscape and visual opportunities.	Allowing opportunities for enhancement to be incorporated, where appropriate.	Design and pre-construction	n/a	n/a
LU21	See Appendix A7.5 for details of location required per land interest	Where there are no windthrow or landscape visual issues, tree felling will be minimised to that necessary to allow the safe construction and operation of the road.	Minimising the loss of trees.	Pre-construction	n/a	n/a
LU22	See Appendix A7.5 for details of location required per land interest	Soil disturbance and compaction from the harvesting and extraction will be minimised.	Minimising disturbance to soil.	Pre-construction	n/a	n/a
LU23	See Appendix A7.5 for details of location required per land interest	Reasonable claims in respect of damage to agricultural land or sporting rights will be payable, as will professional charges.	Offsetting damage through financial compensation.	Pre-construction Construction Post-construction	n/a	n/a
LU24	Refer to Table 20.1	Where permanent loss of land or demolition of property occurs, consideration will be given to the provision of appropriate financial compensation to relevant landowner, to an amount determined by the District Valuer.	Offsetting loss through financial compensation.	Pre-construction	n/a	District Valuer
LU25	Refer to Table 20.1	Where access arrangements for businesses are disrupted by the route access will be maintained/restored to these businesses. Diversions and modifications may be required.	Preventing severance and minimising disruption to business access.	Scheme design	n/a	liaison with local business
LU26	Refer to Table 20.1	Areas of woodland replaced or planted (see ecology/landscape mitigation for further details).	Offsetting loss of woodland.	Design and post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Geology, Groundwater and Contaminated Land (Chapter 8)						
G1	ch311100-311300 ch321500-322200 ch327750-329750 ch317550-317700	Pre-construction and construction monitoring of selected groundwater supply sources	Limit impact on groundwater levels and flows. Identification of potential impacts to enable further mitigation to be identified if necessary.	Construction	Potentially extending into operation	n/a
G2	ch317350-317650 ch320850-321050 ch322400-322600 ch328200-328400	Road drainage to be lined	Avoid contamination of groundwater in known areas of groundwater used as water supply	Operation	n/a	n/a
G3	ch327750-329750	Pre-construction and construction monitoring of groundwater quality in the vicinity of selected groundwater supply sources	Assess impact on groundwater quality. Identification of potential impacts to enable further assessment and mitigation to be identified if necessary	Construction	During construction only	n/a
G4	ch315700, ch317200, ch318400, ch323250, ch325550, ch327850, ch328550, ch331000	Additional pre-construction investigation of any areas of known contamination that may be encountered, including land in vicinity of Wester Hatton Landfill.	Avoidance of human contact with contamination, avoiding any potential health and safety risks or risk of environmental pollution.	Construction	n/a	n/a
G5	Potentially all along the route, but more likely at same chainages as listed for G3.	Treatment and removal if necessary of any identified contaminated ground in accordance with the Duty of Care Regulations (1991).	Avoidance of human contact with contamination, avoiding any potential health and safety risks or risk of environmental pollution.	Construction	n/a	n/a
G6	Potentially all along the route, but more likely at same chainages as listed for G3.	Appropriate off-site removal of any contaminated waters, or treatment on site and discharge in compliance with a SEPA Consent to Discharge.	Avoidance of human contact with contamination, avoiding any potential health and safety risks or risk of environmental pollution. Avoidance of impacts on surface water quality.	Construction	n/a	n/a
Water Environment (Chapter 9)						
W1	All locations	Adherence to best practice including SEPA PPG01, PPG04, PPG05, PPG06, PPG07, PPG08, PPG10, PPG13, PPG18 and PPG21.	Avoidance and reduction of construction impacts	Construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W2	All locations	Runoff and erosion control measures to include perimeter cut-off ditches at the base of embankments; settlement lagoons and site fences on cut slopes, around drainage inlets and any drainage path, hay bales, mulching and erosion control blankets; sediment fencing and hydro-seeding. Should chemical flocculants be proposed for settlement, SEPA will be consulted to obtain the necessary approvals.	Minimise sediment and pollution release into environment	Construction	Inspection and maintenance of all erosion controls weekly and after heavy rainfall events. ECoW on site during construction period.	SEPA
W3	All locations	Stockpiles will not be located near watercourses. Stockpiles will be covered when not in use and silt fencing provided around the perimeter. Vehicles or vehicle wheels will not be washed near watercourses.	Minimise sediment and pollution release into environment	Construction	Monitor water quality prior to, and during, construction assessing chemical (temperature, pH, conductivity, suspended solids, heavy metals etc.) and biological parameters (macroinvertebrate communities and macrophytes.) ECoW on site during construction period.	Monitoring locations, parameters, frequency of sampling and discharge limits will be agreed with SEPA /SNH in advance of construction.
W4	All locations	Use bridges to cross watercourses rather than temporary culverts and avoid fording watercourses.	Minimise sediment release into the environment	Construction		
W5	All locations	Minimise dust release during blasting activities by damping with water.	Minimise sediment release into the environment	Construction		
W6	All locations	Ensure minimal disturbance to the banks and beds of watercourses and minimal disturbance to existing land drainage systems.	Minimise sediment release into the environment	Construction		
W7	All locations	Provision of bunded areas with impervious walls and floor lining for the storage of fuel, oil and chemicals.	Minimise pollutant release into the environment	Construction		
W8	All locations	Storing potential pollutants or undertaking potentially polluting activities (e.g. concrete batching and mixing) will be undertaken away from watercourses, ditches and surface water drains.	Minimise pollutant release into the water environment	Construction		
W9	All locations	If service diversions need to be carried out, the diversion will be undertaken prior to construction and will be undertaken using good engineering practices to ensure spillage risk is minimised.	Minimise pollutant release into the environment	Construction		

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W10	All locations	Any areas of contaminated land identified (Chapter 8 Geology, Groundwater and Contaminated Land) will be avoided or further investigated if subject to disturbance. Methods to ensure disturbed sediment does not enter the watercourses will be used to prevent contamination of surface water features (temporary sediment removal measure, e.g. settlement lagoons, cut-off ditches, etc).	Minimise sediment and pollution release into environment	Construction	Monitor water quality prior to, and during, construction assessing chemical (temperature, pH, conductivity, suspended solids, heavy metals etc.) and biological parameters (macroinvertebrate communities and macrophytes.) ECoW on site during construction period.	Monitoring locations, parameters, frequency of sampling and discharge limits will be agreed with SEPA /SNH in advance of construction.
W11	All locations	Minimise the duration and spatial extent of works in the vicinity of watercourses and progressive rehabilitation of exposed areas throughout the construction period and avoid, working during periods of low flow, through appropriate timing.	Minimise sediment release into the environment	Construction		
W12	All locations	Any abstractions from the river will be identified and quantified and formal consent of SEPA will be sought.	Minimise impact on water quality and aquatic species.	Construction		
W13	All locations	Installation of temporary settlement/sedimentation lagoons, where appropriate.	Minimise sediment and pollution release into environment to ensure compliance with the water quality standards throughout construction.	Construction		
W14	All locations	An ecological clerk of works (ECO) will be on site during construction.	Ensure the implementation of appropriate environmental safeguards	Construction		
W15	ch315200 ch316390 ch316990 ch317330 – A96 Dyce Drive link road ch319950-320870 ch325005 Link Roads ch327500 ch329950 – East of A90 North ch330050 A90 Middlefield Burn	Watercourse will be diverted or pumped away from the construction site during the construction of culverts to minimise potential contamination of the watercourse. This will also include measures to ensure fish and mammal passage is facilitated. If temporary culverts are required they will be appropriately sized (1:200 years flow) to ensure adequate passage of water during high flow conditions.	Prevent potential adverse impact on water quality and aquatic environment.	Construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W16	ch315200 ch316390 ch316990 ch317330 – A96 At the proposed connecting road to Dice Drive ch319950-320870 ch325005 – Link Roads ch327500 ch329950 – East of A90 North ch330050 At A90 Middlefield Burn	Culverts will be designed to pass the 1:200 year flow (0.5% AEP) and must be designed to ensure fish passage following SEERAD guidance and SEPA policy. Culverts will be depressed invert to ensure continuity of bed sediments through the structure. In areas of high scour potential culverts will include scour protection to dissipate flow energy.	Ensure hydrological connectivity of watercourses, maintaining flow patterns and catchment characteristics downstream. Minimise flood risk upstream and downstream of proposed crossing point. Allow sediment transfer and ensure bed connectivity through structure. Prevent potential adverse impact on water quality and aquatic environment.	Operation	On-going monitoring of culvert and realignments following installation will be undertaken including regular inspections for erosion and deposition. In particular on the Bogenjoss Burn. On-going maintenance and rubbish removal to ensure efficient functioning and minimise impact on flood risk.	Details to be agreed with SEPA
W17	ch317300 ch320710 ch322930 ch323900 ch324600 Little Goval Roundabout ch327240 ch329940 A90 south of New Blackdog Estate Middlefield Burn at the A90 north of Fifehill	Detention basins will be designed to attenuate flows of up to the 1:200 year event back to pre-development rates.	Minimise impact upon existing flood regime of the watercourse.	Operation	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W18	ch317300 ch320710 ch322930 ch323900 ch324600 at proposed Little Goval Roundabout ch327240 ch329940 A90 south of New Blackdog Estate Middlefield Burn at the A90 north of Fifehill	Treatment ponds, detention basins, filter drains/catchpits and all parts of the treatment train will be designed to maximise pollutant removal and will be designed in accordance with best practice set out in CIRIA C609.	Ensure existing water quality in receiving watercourses does not fail EQS.	Operation	Ongoing monitoring to be undertaken at Key outfalls, in particular the outfall at the River Don. Monitoring will include ecological (macroinvertebrate) and water quality sampling.	Details to be agreed with SEPA
W19	ch317300 ch320710 ch322930 ch323900 ch324600 at proposed Little Goval Roundabout ch327240 ch329940 A90 south of New Blackdog Estate Middlefield Burn at the A90 north of Fifehill	Road drainage network will be maintained to ensure maximum efficiency. Maintenance regime will include: maintenance of filter drains, filtration devices; detention basins, treatment ponds and their receiving watercourses; if herbicides are used, those recommended by SEPA for use near watercourses to be applied in line with manufacturer's instructions to reduce pollution of watercourses; and, provision of scour protection at the drainage discharge outfall to protect the banks and bed of the receiving ditch and to limit erosion.	Ensure efficacy of pollutant removal techniques.	Operation	Ongoing monitoring to be undertaken at Key outfalls, in particular the outfall at the River Don. Monitoring will include ecological (macroinvertebrate) and water quality sampling.	Details to be agreed with SEPA
W20	ch323150 ch323500-324600	Bridge design will ensure minimal impact upon watercourse and riparian zone by clear spanning the channel and having no in-channel supports. Bridges will be included in the design over the Goval Burn, River Don and the Mill Lade system. Bridges will be designed to ensure minimal (following SPP7) impact upon 1:200yr flood levels.	Minimised sediment release into watercourse during construction and minimise impact upon geomorphology and riparian zone during the operation by maintaining channel.	Operation Construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W21	ch315200 ch316390 ch316990 ch317330–A96 At the proposed connecting road to Dice Drive ch319950-320870 ch325005 – Link Roads ch327500 ch329950 – East of A90 North ch330050 At A90 Middlefield Burn	Watercourse realignments will be designed to ensure realigned lengths and local gradients are similar to those of the original watercourses. Sensitive realignment design reintroducing meanders, alternating pools and riffle sequences, and morphological diversity where possible to offset straightening of channel and other culverting proposed on the watercourse.	Offset straightening of channel and other culverting proposed on the watercourse by re-introducing geomorphological diversity.	Operation	On-going monitoring of culvert and realignments following installation will be undertaken including regular inspections for erosion and deposition, particularly for the Bogenjoss Burn.	Details to be agreed with SEPA
W22	ch315200 ch316390 ch316990 ch317330 – A96 At the proposed connecting road to Dice Drive ch319950-320870 ch325005 – Link Roads ch327500 ch329950 – East of A90 North ch330050 At A90 Middlefield Burn	Diversion or pumping away during construction of culverts/realignments; cut-off ditches and sediment fencing; treatment ponds or settlement/sedimentation lagoons to reduce sediment release.	Minimise sediment release into the environment.	Construction	On-going monitoring of culvert and realignments following installation will be undertaken including regular inspections for erosion and deposition, particularly for the Bogenjoss Burn.	Details to be agreed with SEPA
W23	ch317300	The installation and operation of Filter Drain, Detention Basin, 3 x Treatment ponds.	EQS levels achieved and accidental spillage reduced to acceptable limits and flows reduced to pre-development rates	Operation	n/a	n/a
W24	ch322930	The installation and operation of Filter Drain, Detention Basin, 2 x Treatment ponds.	EQS levels achieved and accidental spillage reduced to acceptable limits and flows reduced to pre-development rates.	Construction Operation	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W25	ch320710	The installation and operation of Filter Drain, Detention Basin, Treatment pond and a Swale.	EQS levels achieved and accidental spillage reduced to acceptable limits and flows reduced to pre-development rates.	Construction Operation	n/a	n/a
W26	ch323900 ch324600 at proposed Little Goval Roundabout ch327240 ch329940 A90 south of New Blackdog Estate Middlefield Burn at the A90 north of Fifehill	The installation and operation of Filter Drain, Detention Basin, Treatment pond.	EQS levels achieved and accidental spillage reduced to acceptable limits and flows reduced to pre-development rates.	Construction Operation	n/a	n/a
W27	ch319950-320870	Sensitive realignment design. However due to sedimentation risk it was not considered practical to include meanders in this realignment.	Minimise change to morphological diversity and stability of the channel, thereby minimising associated floodrisk.	Construction Operation	n/a	Geomorphologist will be consulted during the detailed design phase.
W28	ch315200 ch316390 ch316990 ch317330 – A96 At the proposed connecting road to Dice Drive ch319950-320870 ch325005 – Link Roads ch327500 ch329950 – East of A90 North ch330050 At A90 Middlefield Burn	Geotextile lining through the temporary realignment to reduce erosion and sedimentation.	Minimise sediment release into watercourse/environment.	Construction	On-going monitoring of culvert and realignments following installation will be undertaken including regular inspections for erosion and deposition, particularly for the Bogenjoss Burn.	Details to be agreed with SEPA

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
W29	ch323150 ch323500-324600	Only one mainline approach road (north or south) will be constructed at any one time Sediment fencing will be constructed as a perimeter to the construction footprint to reduce the sediment release Temporary treatment ponds will be constructed to reduce the runoff pollution from the approach road construction Use of plastic sleeve and double false/shuttering when working over watercourse. Enclosed spraying when waterproofing from chemicals entering the watercourse	Minimise the risk of sediment release and oil and chemical spillage Ensure minimal concrete spillage and pollutant release Ensure minimal chemical spillage and pollutant release	Construction	Water quality/ecology monitoring before and after construction	To be agreed with SEPA prior to work commencement).
W30	ch323150 ch323500-324600	No bridging works to be conducted between 14 October and 31 May	Avoid impact upon migratory and spawning salmon	Construction	ECoW	n/a
W31	ch323900	Temporary realignment and water storage during the construction of the aqueduct – any temporary realignment will maintain current channel capacity.	Minimise flood risk from water storage and minimise sediment/pollutant release into watercourse/environment.	Construction	n/a	n/a
W32	River Don	Mitigation measures should include the phasing of works over a sub-catchment scale i.e. all watercourses in a sub-catchment should not be worked on simultaneously.	Minimise sediment and pollutant release into watercourse/environment.	Construction	n/a	n/a
Ecology and Nature Conservation (Chapter 10)				<i>Note: ECoW ensures adherence to all following construction mitigation</i>		
Generic Mitigation						
E1	All	Comply with the requirements of the Ecological Clerk of Works (ECoW)	Ensure of schedule of commitments is enforced.	Pre-construction	n/a	n/a
E2	All	ECoW to ensure all mitigation agreed is implemented	Ensure of schedule of commitments are enforced.	n/a	n/a	
E3	All	Ensure that work compounds and access tracks etc are not located in, or adjacent to, areas that maintain habitat value	Prevents additional impacts to terrestrial and freshwater habitats.	Pre-construction Construction	n/a	n/a
E4	All	Establish site fencing to prevent access to areas outside of working areas, particularly in areas adjacent to features of interest/value	Prevents additional impacts to terrestrial and freshwater habitats.	Pre-construction Construction	n/a	n/a
E5	All	Cover site safety issues including storage of potentially dangerous materials	Prevents additional impacts to terrestrial and freshwater habitats.	Construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E6	All	Pre-construction surveys in impacted areas for protected species.	Prevents direct mortality and disturbance to breeding.	Pre-construction Construction	n/a	n/a
E7	All	Covering of pits or provision of mammal ramps to prevent animals falling in holes and becoming trapped	Prevents direct mortality.	Construction	n/a	n/a
E8	All	Follow SEPA pollution prevention guidelines to prevent pollution of water courses through siltation or chemicals	Prevents additional impacts to terrestrial and freshwater habitats.	Construction	n/a	n/a
E9	All	Best practice methods will be followed throughout	Prevents additional impacts to terrestrial and freshwater habitats.	Construction	n/a	n/a
E10	All	New landscape planting will comprise native species	Minimise impacts on terrestrial habitats	Construction Post-construction	n/a	n/a
E11	All	A 30 m 'no disturbance' buffer will be adhered to around all badger setts, bat roosts, otter holts & lying up sites, red squirrel dreys and water vole burrows.	Reduces disturbance on protected and sensitive species.	Construction	n/a	n/a
E12	All	Night time working to be avoided where practicable.	Reduces disturbance to bats, otters and salmonids.	Construction	n/a	n/a
E13	Along watercourse crossing points	Carriageway lighting reduced or designed to be sympathetic to bats, otters, salmonids.	Reduces disturbance to bats, otters and salmonids.	Scheme design Operation	n/a	n/a
E14	All	Use of Sustainable Urban Drainage Systems (SUDS).	Prevents pollution incidents.	Scheme design Construction	n/a	n/a
E15	Along watercourse crossing points	Creation of riparian woodland along side burns including species of local importance.	Compensates for habitat loss. Minimises disturbance through noise reduction on otters, water voles and salmonids.	Pre-construction Construction Post-construction	n/a	n/a
Badger						
E16	Where setts have been identified (confidential)	Sett exclusion and creation of replacement setts will be according to SNH guidelines. Replacement setts at least 9 months prior to destruction of existing setts.	Prevents direct mortality and minimises disturbance	Pre- onstruction (9 mths)	As set out in SNH guidelines and in exclusion methodologies	SNH
E17	Pre-identified locations (confidential)	Artificial setts will be provided to compensate for those setts that lie within the footprint of the scheme and need to be destroyed.	Replaces destroyed setts	Pre-construction	As set out in SNH guidelines and methodology	SNH

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Bats						
E18	Habitat Areas N1-N4, N6-N8, N11-N14, N16 N18, N19, N23-N28, N30, N33, N35-N43, N45-N50, N52-N54, N58, N61-N63, N65, N69, N71-N72, N74, N76, N78-N80, N82-N85, N87-N88, N90-N91	Exclusion of bats from roosts that are to be destroyed. To be undertaken at least 1year in advance of construction.	Prevents direct mortality to bats.	Pre-construction (12 mths)	Provision of replacements roosts as directed by ECoW	SEERAD
E19		Construction activities will be timed to avoid periods when bats are sensitive to disturbance i.e. summer and winter. Trees to be felled and buildings to be demolished will be inspected immediately prior to removal by licensed ecologists and a precautionary approach to their removal adopted e.g. the sectional felling of trees in spring or autumn.	Prevents direct mortality to bats.	Pre-construction Construction	n/a	n/a
E20		Use of screens to protect bats which may be roosting in trees during construction	Reduces the risk of direct road mortality	Construction	n/a	n/a
E21		Works must follow BS 5837 (1991) guidance for trees in relation to construction and to safeguard trees to be retained.	Avoids damaging trees and reduces habitat loss	Construction	n/a	n/a
E22		Culverts and Underpasses will be designed and managed to allow water to flow through and include lead-in structures or planting	Increases potential use by bats and reduces fragmentation	Scheme design Construction Post-construction	n/a	n/a
E23		Bat boxes will be erected in pre-identified locations and several buildings will be enhanced to provide potential roosts for bats.	Reduces habitat loss.	Pre-construction Construction	n/a	n/a
E24		Linear habitat planting will be incorporated along bat flyways and within 30m of bat roosts to direct bats over the scheme.	Reduces the risk of direct road mortality	Scheme design Construction	n/a	n/a
Breeding and Wintering Birds						
E25	Habitat Areas N12-N13, N15-N16, N21, N25, N26, N28, N29, N31-N33, N35, N37-N40, N42-N43, N46-N47, N52, N54-N55, N58-N61, N64, N66, N69, N84-N87, N89, N93-N95	Construction activities including the felling of trees and clearing of scrub will be timed to avoid periods when birds are nesting i.e. March-August	Prevents disturbance to breeding birds	Construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E26	<u>Habitat Areas</u> N12-N16, N21, N25-N26, N28-N30, N32-N34, N50-N51, N55, N60, N62, N64, N84-N85, N87, N90, N94-N97	Construction activities in the vicinity of key winter bird habitats will be timed to avoid October to March	Prevents disturbance to wintering birds	Construction	n/a	n/a
E27	<u>Habitat Areas</u> N12-N16, N21, N25, N26, N28-N35, N37-N40, N42-N43, N46-N47, N52, N54-N55, N58-N62, N64, N66, N69, N84-N87, N89, N90, N93- N95	Woodland and scrub will be planted a predetermined distance away from the carriageway including the provision of a grassland buffer either side of the road allowing a clear sightline for the traffic	Minimise RTAs	Pre-construction Construction	n/a	n/a
E28		Protective barriers (set back from the alignment) should be installed to deflect flying birds up and over moving traffic	Prevents RTAs	Construction Pre-operation	n/a	n/a
E29		Planting of dense native tree and scrub species to screen noise and vibration disturbance due to operation of the proposed scheme from birds located within adjacent habitats	Prevents disturbance to breeding birds	Construction Post-construction	n/a	n/a
E30	<u>Habitat Areas</u> N12-N16, N21, N25-N26, N28-N30, N32-N34, N50-N51, N55, N60, N62, N64 N84-N85, N87, N90, N94-N97	Sympathetic planting of second (and subsequent) stage attenuation ponds	Encourages use by wintering birds.	Construction Post-construction	n/a	n/a
Otters						
E31	<u>Habitat Areas</u> N64, N66, N68, N84-N87, N91, N93, N94, N97, N11-N13, N22-N26, N28, N30, N33, N37-N44	Exclusions of holts that are to be destroyed, and provision of artificial holt sites and habitat creation at least one year prior to construction.	Prevents direct otter mortality	Pre-construction (12 mths)	Adherence to SNH prescribed measures and method statement.	SNH, SEERAD
E32		The erection of otter-proof fencing wherever the scheme comes within 150m of a watercourse or a known otter commuting route	Reduces risk of RTAs	Pre-operation	n/a	n/a
E33		Marking off 3m from watercourses banks	Prevents disturbance to the riparian zone	Construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E34	<u>Habitat Areas</u> N60, N61	Creation of artificial otter holts and enhancement of existing riparian habitat	Compensate for habitat loss for otters, water voles and water shrew	Construction Post-construction	Adherence to SNH prescribed measures	SNH
Red Squirrels						
E35	<u>Habitat Areas</u> Woodland 8, N24, N25, N33-N35, N37-N43, N47, N58, N71, N72	No clearance for construction works during red squirrel breeding period (Dec-Aug inclusive). Construction works where squirrels present to be avoided during this period.	Prevents disturbance of red squirrels while breeding.	Construction	n/a	n/a
E36	<u>Habitat Areas</u> Woodland 8, N24, N25, N33-N35, N37-N43, N47, N58, N71, N72	New 'core' areas of woodland to be created. Existing woodland to be managed for red squirrels by removal of species favourable to grey squirrels and planting trees of different age and species composition favourable to red squirrels.	Compensates for the loss of existing habitat, prevents isolation of red squirrel populations, reduces fragmented by providing commuting corridors.	Construction Post-construction	n/a	n/a
E37	Habitat Areas Woodland 8, N24, N25, N33-N35, N37-N43, N47, N58, N71, N72	Partnership with the Forestry Commission to control grey squirrel numbers.	Reduces and prevents establishment of grey squirrels in the study area and beyond.	Construction Post-construction	n/a	n/a
Reptiles						
E38	<u>Habitat Areas</u> N13, N19, Woodlands 4 & 7, N33, N37-N41, RPH3, RPH4, RPH6, RPH8, RPH9, RPH13, RPH16-RPH19, RPH21-RPH24, N54-N55, N60-N61, N64, N80, N83-N84, N87.	Areas identified as being well connected, with high to moderate value to reptiles to be lost or severed will be made unsuitable for reptile habitation. Vegetation will be trimmed/removed, searched for reptiles, and timed for periods when reptiles are least vulnerable to disturbance. Any reptiles captured will be released into suitable habitats or in sites already identified but not affected.	Reduces disturbance and potential mortality to reptiles.	Prior to site clearance	n/a	n/a
Amphibians						
E39	<u>Habitat Areas</u> N1, N26, N49, N61, N68, N80	Destructive searches of pond-side habitat and draining-down of ponds. Any newts captured to be transferred to receptor ponds or adjacent areas of suitable habitat.	Reduces disturbance and direct mortality of newts.	Prior to site clearance	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Fish and Freshwater Habitat						
E40	Habitat Areas N22-N24, N28, N30, N38	Activities that require works in watercourses and/or de-watering or re-alignment avoided where possible. If unavoidable, to be undertaken Apr-Sept.	Reduces disturbance to salmonids	Construction	n/a	n/a
E41	Habitat Areas N22-N24, N28, N30, N38	Fish removed from sections to be de-watered, re-aligned or excavated, using electrofishing, and translocated to appropriate alternative site.	Reduces direct mortality of fish	Construction	n/a	n/a
E42		Construction works near/in watercourses will avoid the first third of the egg incubation period (mid Oct-end Dec). A 'soft start' approach will be adopted in the event of any piling works. Suspended solid works carried out May-Sept.	Reduces disturbance to salmonids through noise and vibration	Construction	n/a	n/a
E43		Any lights on site compounds or during construction will be directed away from water.	Prevents disturbance of salmonids	Construction	n/a	n/a
E44	Habitat Area N52	High span bridges with set-back piers will be constructed over the River Don.	Prevents damage and disturbance to salmonid habitat	Scheme design	n/a	n/a
E45	Habitat Areas N22-N24, N28, N30, N38	Road drainage treatment to ensure adherence to strict water quality standards (see water quality section).	Prevents pollution to watercourses, direct mortality of species and sediment settling on mussel beds.	Scheme design Operation	n/a	n/a
E46		Realignments to include meander bends, habitat enhancement and retention of similar river lengths where feasible.	Provides a more natural setting, reduces habitat fragmentation	Construction	n/a	n/a
E47		Use of depressed invert box culverts, minimisation of culvert length and use of bridges for valuable habitat areas.	Allows the retention of natural substrate and geomorphological regime, to avoid habitat fragmentation and potential barriers for migratory species	Scheme design	n/a	n/a
Planting and Habitat Creation						
E48 ref L12	ch314900 (e), Habitat Area N11	1ha of scrub woodland planted east of AWPR for ecology & landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for breeding birds, terrestrial habitat and badgers.	Construction Post-construction	n/a	n/a
E49 ref L12	ch314800 (w), Habitat Area N11	0.2ha of scrub woodland planted west of AWPR for ecology & landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for breeding birds and badgers.	Construction Post-construction	n/a	n/a
E50 ref L20	ch316570-316800 (w), Habitat Areas N28 & N25	2 blocks of coniferous woodland planted west of AWPR 2ha in total for ecology purposes only.	Compensates for loss of existing habitat, and reduces fragmentation for red squirrel, bats and badgers.	Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E51	ch317100-317500 (w), Habitat Area N28	2.5ha of coniferous woodland planted for ecology purposes only.	Compensates for loss of existing habitat, and reduces fragmentation for red squirrel, bats and badgers.	Construction Post-construction	n/a	n/a
E52	ch317000-317050 (e), Habitat Area N28	Block of coniferous plantation of 1ha to east of the road and south of A96 for ecology purposes only.	Compensates for loss of existing habitat, and reduces fragmentation for red squirrel, bats and badgers.	Construction Post-construction	n/a	n/a
E53 ref L23	ch317100-317310 (e), Habitat Area N28	1.3ha of mixed woodland planted surrounding attenuation ponds for ecology and landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for bats and otters.	Construction Post-construction	n/a	n/a
E54	ch318930-319430. (w), Habitat Area N33 and N35	2 blocks of mixed woodland to the west of the road (2ha) for ecology purposes only.	Compensates for loss of existing habitat, and reduces fragmentation for red squirrel, bats, badgers, breeding birds	Construction Post-construction	n/a	n/a
E55	ch318500-319450 (w) N34	0.8ha of mixed woodland to the west of the road for ecology and landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for red squirrel, bats, badgers, breeding birds	Construction Post-construction	n/a	n/a
E56	ch319430-319700 (west) Habitat Area N35	2 blocks of coniferous woodland of 3.88ha planted contiguous with Standingstones Wood and Kirkhill Forest North for ecology purposes only.	Compensates for loss of existing habitat, and reduces fragmentation for habitats, red squirrel, bats, badgers, breeding birds.	Construction Post-construction	n/a	n/a
E57 ref L32	ch319970-320400 (w), Habitat Area N37	0.4ha strip of scrub woodland planted east of Bogenjoss burn for ecology and landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for terrestrial habitats, bats and otters.	Construction Post-construction	n/a	n/a
E58 ref L33	ch320000-320500 (w) Habitat Areas N37 & N41	0.5ha strip of riparian woodland planted west of Bogenjoss burn for ecology and landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for terrestrial habitats, bats and otters.	Construction Post-construction	n/a	n/a
E59 ref L38	ch320400-320870 (w) Habitat Area N41	1.2ha of mixed woodland planted contiguously with East woodlands for ecology and landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for terrestrial habitats, red squirrel, badgers, bats and breeding birds.	Construction Post-construction	n/a	n/a
E60	ch320450-320950 (e), Habitat Areas N41 & N42	0.4ha of localised scrub patches for ecology & landscaping.	Compensates for loss of existing habitat, and reduces fragmentation for breeding birds, badgers and bats.	Construction Post-construction	n/a	n/a
E61	ch321490-321520 (west) Habitat Area N46	0.8ha of coniferous woodland planted contiguous with the eastern leg of East Woodlands for ecology purposes only.	Compensates for loss of existing habitat, and reduces fragmentation for red squirrel, bats, breeding birds and badgers.	Construction Post-construction	n/a	n/a
E62 ref L42	ch321630-322130 (n)	3 blocks of mixed woodland (0.8ha, 1.8ha and 1.5ha) planted North of Monument Wood for ecology and landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for terrestrial habitats, bats, red squirrel, badgers and breeding birds.	Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E63 ref L54	ch324400 (n), Habitat Area N61	0.5ha of mixed woodland planted north of the road including 0.1ha of riparian woodland planted for ecology & landscape purposes.	Compensates for loss of existing habitat, and reduces fragmentation for bats, otter and badger.	Construction Post-construction	n/a	n/a
E64	ch324530-324650 (e) Habitat Area N61	At Goval, north of the road, east of A947, creation of 0.5ha of land set aside for otter habitat between Goval Mill Lade and Goval Burn	Compensates for loss of existing habitat, and reduces fragmentation for bats, otter and badger.	Construction Post-construction	n/a	n/a
E65 ref L54	ch324400 (s), Habitat Area N61	0.8ha of mixed woodland planted south of the road including 0.15ha of riparian woodland for ecology & landscape purposes.	Compensates for the loss of existing habitat, and reduces fragmentation for bats, otter and badger.	Construction Post-construction	n/a	n/a
E66 ref L54	ch324400 (s), Habitat Area N61	0.17ha of mixed woodland planted south of the road and south of Goval burn for ecology & landscape purposes.	Compensates for the loss of existing habitat for bats and otter.	Construction Post-construction	n/a	n/a
E67 ref L62	ch325700-325950, (s) Habitat Area N72	2 blocks of 1.4ha of mixed woodland planted in Littlejohn's Wood for ecology & landscape purposes.	Replaces felled trees and compensates for loss of existing terrestrial habitats, red squirrel, badger, bats and breeding birds.	Construction Post-construction	n/a	n/a
E68 ref L71	ch328030-321300 (n), Habitat Area N87	0.7ha of scrub woodland planted for ecology & landscape purposes.	Compensates for the loss of existing habitat for badger and breeding birds.	Construction Post-construction	n/a	n/a
E69 ref L78	ch330000 (s), Habitat Area N91	Creation of riparian habitat 0.5ha east of Blackdog for ecology & landscape purposes.	Compensates for the loss of existing habitat for otters and bats.	Construction Post-construction	n/a	n/a
E70 ref L77	ch329900-329950 (n), Habitat Area N91	Planting of 0.25ha scrub and riparian mosaic on either side of Blackdog Burn for ecology & landscape purposes.	Compensates for the loss of existing habitat for otters and bats.	Construction Post-construction	n/a	n/a
E71 ref L89-90	AWPR and A90 Junction (Fife Hill), Habitat Area N97	0.6ha of riparian woodland east and west of A90 junction around attenuation ponds for ecology & landscape purposes (L91). 0.2ha of riparian woodland east of A90 junction for ecology purposes only. 0.6ha of scrub and species rich grassland east and west of A90 junction for ecology & landscape purposes (L89-L90).	Compensates for the loss of existing habitat for otters and bats.	Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E72	ch314750-315080 (inc. junction) and ch315620-316180 ch315000 roundabout side roads ch316180-317500 ch315580-316200 ch317070 (A96) ch317500-317770 ch318020-318400 ch319160-319800 ch321280-323050 ch323390-325220 323610 (B9770) ch325220-326990 ch327710-329750 ch330340-331000 ch324100 ch324400 ch324850	Provision of badger proof fencing (also suitable for otter)	Prevents RTAs and reduces habitat fragmentation for badgers	Construction Post-construction	n/a	n/a
E73	ch315080-315680. ch316180-317500 ch317770-318020. ch318400-319180 (inc. side road). ch319800-321280. ch322850-323040. ch323370-325220. ch323610 (B977 bridge). ch326990-327710. ch329750-330340. ch324100 (Roundabout)	Provision of otter proof fencing (also suitable for badger)	Prevents RTAs and reduces habitat fragmentation for badger, otter, water vole and water shrew	Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E74	<p><u>Otters, Badgers, Bats:</u> ch316390, ch316990, ch317330, ch327500, ch329950, and 5 offline culverts.</p> <p><u>Otters and Badgers:</u> ch315200, ch318450 off-line, ch324800 off-line, ch324870 off-line, and ch325080.</p> <p><u>Otters:</u> ch319950 off-line, ch320100 off-line, ch320220 off-line, ch320260 off-line, ch320500 and ch320870.</p>	Provision of multi-use depressed invert box culverts.	Prevents RTAs and reduces habitat fragmentation for otters, badgers and bats	Design Construction Post-construction	n/a	n/a
E75	<p><u>Otters and Badgers:</u> ch324230, ch324400 off-line.</p> <p><u>Otters and Bats:</u> ch323950.</p> <p><u>Badgers:</u> ch317850, ch319250, ch321330, ch326280 (Buried structure).</p> <p><u>Otters, Badgers, Bats:</u> ch323610 off-line, ch324400 off-line, and ch324530 (Aqueduct).</p>	Provision of multi-use mammal underpasses landscape planting will be designed to encourage usage	Prevents RTAs and reduces habitat fragmentation for otters, badgers and bats	Design Construction Post-construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
E76	<u>Badgers</u> Road bridges at ch314970, ch315620, ch316020, ch322540, ch325940, ch326730, ch328560, ch329500 <u>All species:</u> Green overbridge at ch319960. Wildlife bridge at ch320180. <u>Otters, badgers, bats:</u> Wide span bridge river crossing: ch323050-323370	Provision of a multi-use bridge structures landscape planting will be designed to encourage usage	Prevents RTAs and reduces habitat fragmentation for protected species including otters, badgers, bats and red squirrels	Design Construction Post-construction	n/a	n/a
E76 cont'd	<u>Red squirrel:</u> Wire bridge: ch324400 off-line. <u>Badgers and bats:</u> Formartine & Buchan Way bridge at ch324620	see above	see above	Design Construction Post-construction	n/a	n/a
Landscape (Chapter 11)						
L1	Throughout the scheme	Achieve best fit of alignment design with existing contours and landform where possible. Avoid existing features and ecological and archaeological sites	<i>Prevention</i> of physical impact on particular landscape elements, features and sensitive sites.	At design / construction	n/a	n/a
L2	Throughout the scheme	<u>Earthworks:</u> embankment and cuttings constructed to tie in with existing levels and where appropriate return slope to agricultural use. Softening of differences of slope gradients at junction and structures etc. by smoothing out of transitions. Careful rounding off of top and bottom of cuttings and embankments	<i>Reduction</i> of impact of embankment / cutting gradients on existing levels	At design / construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L3	Throughout the scheme	<u>Rock Cuttings</u> : Creation of irregular, naturalistic rock faces; integration of pockets of soil and native seed onto ledges and terraces to encourage area of vegetation establishment.	<i>Reduction</i> of visual impact of regular cuttings and offset any loss of vegetation	At design / construction	n/a	n/a
L4	Throughout the scheme	<u>Drystone walling</u> : to be constructed to local and traditional design, of reclaimed materials from the local vicinity and be approximately 1m high and 0.5m wide	<i>Offset</i> impacts of field boundary severance and replacement of field enclosures	At construction stage	n/a	Local Authority and maintaining authority
L5	Throughout the scheme	<u>Detention Basins and Treatment Ponds</u> : create habitat for wildlife within naturally low areas. Design to look as natural as possible (in consultation with ecologist). Integrate contours with existing and proposed levels. Unobtrusive boundary fencing design. Use of native scrub species for screening of structural features (outfall / inlet/ fencing etc). Wildflower and native grass seeding on open areas	Opportunity to <i>offset</i> loss of / impact on and/or <i>enhance</i> landscape elements and ecological habitats	At construction stage	Monitoring of planting/seeding establishment during aftercare period	SNH and the maintaining authority
L6	Throughout the scheme	<u>Noise Barriers</u> : where appropriate provision of tree and shrub planting to screen noise barriers and provide continuity of woodland character along road corridor	Reduction of visual impact of noise barriers and offset of loss to woodland elements	At design / construction stage	Monitoring of planting establishment during aftercare period	n/a
L7	Throughout the scheme	<u>Structures</u> : Design of structures such as bridges along the length of the route has been informed by a combination of specialist aesthetic advice, design workshops and consultation with Architecture and Design Scotland	Reduction of visual impact of structures though aesthetic design and materials	At design stage	n/a	Local Authority, Architecture and Design Scotland and maintaining authority
L8	Throughout the scheme	<u>Planting</u> : Retention of existing trees / vegetation wherever possible / incorporation into new planting proposals	<i>Prevention</i> of physical impact on trees / vegetation reduction of visual impact of proposals.	At design / construction stage	n/a	n/a
L9	Throughout the scheme	<u>Grass Seeding</u> : dependent on location, grass seed mixes should be supplied: (E.g. roadside verge mix; agricultural mix; species rich mix)	To <i>reduce/ offset</i> impact on loss of existing field area and to integrate proposals into landscape character	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L10	Throughout the scheme	<u>Public Rights of Way</u> : Reinstate links to path network	To <i>reduce</i> impact on public right of way route severance and <i>enhance</i> links to the countryside	At design / construction stage	n/a	Local Authority and maintaining authority

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Overhill (ch314800-316300)						
L11	Throughout section	Groups of feathered trees along new field boundaries and along road edge	To reflect existing open character and soften and frame views from local properties, roads and paths	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L12	North Kingswells junction	Scrub woodland planting around North Kingswells junction	To strengthen remaining woodlands and reflect landscape character and screen views of the junction	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L13	Northbound ch315120-315620 Southbound ch315260-315630	Drystone walls	To tie into existing walls and reflect existing landscape pattern	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L14	Southbound ch316000-316450	False cutting and scrub woodland between AWPR and the Chapel of Stoneywood to Fairley access road	To provide screening between mainline and access road	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L15	Ashtown overbridge ch316020	Overbridge embankments eased	To improve integration with surrounding landform	At design / construction stage	n/a	n/a
Craibstone (ch316300-317500)						
L16	Craibstone Alongside A96	Mixed woodland	To integrate with existing woodland character on south side of the road	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L17	Within A96 roundabout junction and along A96	Graded landform and formal tree planting	To highlight approach to Aberdeen and airport	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L18	Along Green Burn and to the north of the A96 roundabout junction	Scrub and mixed woodland planting	To enclose Green burn and roundabout junction and screen views of the route from properties	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L19	Southbound ch316440-317000	Mixed woodland planting	To screen views from Craibstone College buildings including residences and integrate with adjoining woodland areas and path network	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority, Craibstone College and maintaining authority
L20	Southeast of the A96 roundabout junction	False cutting and mixed woodland planting	To screen views to A96 roundabout junction from Craibstone properties to east of AWPR	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L21	Between Northern Leg and slip roads ch316900 to ch317200	Scrub woodland planting	To screen views between new road and slip roads	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L22	Northbound ch317200-317380	False cutting and mixed woodland	To screen views from properties west of AWPR at Chapel of Stoneywood	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L23	Around 4 retention ponds and the Green Burn	Mixed woodland planting	To improve integration with surroundings and promote biodiversity and assist with screening	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L24	All existing woodland in Craibstone area	Protection of woodland	To minimise losses	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L25	Alongside A96 road	Formal tree planting (Extra Heavy / Semi Mature trees)	To highlight approach of Aberdeen and Airport	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L26	Northbound ch316450-316900	Coniferous and mixed woodland planting	To screen views and integrate with adjoining woodland areas west of SAC estate	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L27	Northbound and Southbound ch317200 - 317400	Embankments eased	To improve integration with the surrounding landform	At design / construction stage	n/a	n/a
Newton Open Farmland (ch317500-318900)						
L28	Northbound and southbound ch317800 – 318800 & either side of South Kirkhill Industrial Estate Link Road	Easing of embankments	To integrate road with surrounding landform and allow potential return to agriculture	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L29	Northbound ch318100-318750 and Southbound ch317800-318750 and along either side of South Kirkhill Industrial Estate Link Road	Drystone walls				
L30	Throughout section ch317500-318900	Groups of feathered tree planting and scrub woodland along field boundaries, false cuttings and road edge	To reflect existing pattern of vegetation	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L31	Northbound ch317600-318500 and on northern edge of South Kirkhill Industrial Estate Link Road	False cutting and noise barrier	To provide screening and noise attenuation for properties at Greenacres and Walton View	At design / construction stage	n/a	n/a
L32	Southbound ch317500 - 317700	False cutting	To provide screening for Walton Cottages	At design / construction stage	n/a	n/a
L33	Southern edge of South Kirkhill Industrial Estate Link Road	Landscape bund and scrub planting	To provide general screening for properties	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L34	Northbound ch318780-318920 Southbound ch318780-318850	False cuttings and scrub woodland planting	To provide screening for Howemoss Farm and Balgosie	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Tyrebagger Hill / Kirkhill (ch318900-322300)						
L35	Northbound ch318900-319450 ch320420-322880 Southbound 321580-321780 322000-322080	Mixed woodland planting	To marry into adjoining woodlands and provide screening of road from Bogenjoss House	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L36	Northbound alongside realigned Bogenjoss Burn	Riparian woodland planting	To improve integration with surroundings and promote biodiversity	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L37	Northbound between mainline and realigned access track to Bogenjoss House	Scrub woodland planting	To provide screening to access road	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L38	Northbound ch320360 to 320600	Noise barrier	To provide screening and noise attenuation for Bogenjoss House	At design / construction stage	Monitoring of planting establishment during aftercare period	n/a
L39	Northbound ch318900-319400	Easing of embankments	To improve integration with surroundings	At design / construction stage	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L40	On field remnants – Southbound ch319450-319580 and ch319700-319820 and throughout character area	Scrub woodland planting	To screen views from properties, maintain setting of Tyrebagger Hill stone circle (SAM refer to Cultural Heritage schedule) and help integrate road into surroundings and reflect existing landscape pattern	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L41	Southbound ch319250-319450 and ch319580-319700	Drystone walling to enclose severed fields	-to enclose severed fields and reflect existing landscape pattern	At design / construction stage	n/a	Liaison with local land owners / stakeholders
L42	Southbound ch318800 South Kirkhill junction to ch319600	False cutting and scrub woodland planting	To assist screening traffic movement and the road corridor from the wider landscape	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L43	Wildlife overbridge ch319950	Overbridge embankments eased	To improve integration with the surrounding landform	At design / construction stage	n/a	n/a
L44	Northbound ch321000-321500	Easing of embankments to allow a potential return to agriculture	To integrate with surrounding landform, allow potential return to agriculture and mitigate the road in views from the wider landscape	At design / construction stage	n/a	Liaison with local land owners / stakeholders
L45	Northbound and Southbound ch320500-321000	Easing of gradients and scrub woodland planting	To improve integration with the surrounding landform of the Bogenjoss valley and soften views from the road	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L46	Northbound ch320900-322150	Mixed woodland planting	To screen traffic movement and the road in views from Pitmedden Road, Pitmedden House estate properties and in distant views	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L47	Northbound ch321500 and ch322200	Drystone walls to enclose fields	To enclose field boundaries	At design / construction stage	n/a	Liaison with local land owners / stakeholders
L48	Northbound at East Woodland ch320900	Broadleaved woodland around ponds	To improve integration with surroundings	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Newton Open Farmland (ch322300-322800)						
L49	Northbound and Southbound ch322200-322800	Easing of embankments to allow a potential return to agriculture	To improve integration with surrounding landform and allow potential return to agriculture	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L50	Northbound and southbound ch322200 to 322500	False cuttings and scrub woodland	To assist in screening road from nearby properties and the wider landscape	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L51	Northbound ch322150-322600	Noise barrier	To provide screening and noise attenuation for Lyndmoor and Tilybrig	At design / construction stage	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L52	Northbound and Southbound ch322500 to 322800	Easing of embankments and scrub woodland planting	To complement the bridge over the River Don and reduce impact on the River Don Valley	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Lower Goval Valley (ch322800-324000)			To complement the bridge over the River Don and the realigned B9777 and reduce impact on the River Don Valley	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L53	Northbound and Southbound ch322800-323700	Easing of embankments and scrub woodland planting				
L54	Around 3 retention ponds and access roads	Scrub woodland planting	To improve integration with surroundings	At design / construction stage	n/a	Local Authority and maintaining authority
L55	Alongside sections of the realigned B977 and northbound ch323600-324100 and southbound ch323600-323950	Drystone walls	To tie into existing walls and reflect landscape pattern	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L56	Southbound ch3223450-323620	False cutting and scrub woodland planting	To assist screening views from Goval Villa	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L57	Northbound ch323650-324050	Cutting to be graded out and to allow a potential return to agriculture	To tie smoothly into existing levels and allow potential return to agriculture	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L58	Southbound around 2 retention ponds and Goval Burn	Riparian woodland planting	To improve integration with surroundings	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Goval Open Farmland (ch324000-325350)			To link existing broadleaved woodland of Goval Belt	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L59	Northern section of realigned A947	Broadleaved woodland planting				
L60	Around Goval junction and alongside Northern Leg	Scrub and mixed woodland planting	To assist in screening views	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L61	Around Goval junction northbound ch324650-326400 and along southbound slip road from Goval junction southbound ch324600-324800	False cuttings and scrub woodland planting	To assist screening views from properties to the north and south of the junction and the Formartine and Buchan Way	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L62	Northbound and southbound ch324500-326400	Easing of embankments	To improve integration of road with surrounding landform	At design / construction stage	n/a	n/a
L63	Southbound ch325100-325400	Easing of embankment	To integrate road with surrounding landform and allow potential return to agriculture	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L64	Southbound ch324600-325100 around 2 retention ponds and Corsehill Burn	Riparian woodland planting	To improve integration with surroundings	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L65	Both sides of realigned A947	Grade and ease embankments	To reflect undulating landform and visually integrate road with surroundings	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L66	Both sides of realigned A947	Broadleaved and mixed woodland planting	To screen movement of traffic on A947 from nearby properties	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L67	Southbound ch323950-324230	Noise barrier (drystone wall)	To provide noise attenuation to Parkhill Cottage, Parkhill Pumping Station	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L68	A947 Goval junction roundabout ch324800	Existing Scots Pine trees	To be retained as possible	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Braes of Don (southern end of A947 realignment)			To replace existing TPO trees lost to the route, tie into existing woodland and provide screening for Old Toll House	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L69	Alongside realigned A947 through Parkhill Estate	Mixed woodland planting				
L70	To either side of the A947 overbridge	Grade embankments				
L71	Southern section of the A947 Northbound	Noise barrier				
Red Moss wooded farmland (ch325350-326000)			To reduce visual impact on properties at Corsehill	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L72	Southbound ch325400-325950	Mixed woodland planting				
L73	At B977 overbridge	Ease embankments of overbridge				
			To improve integration with surrounding landform	At design / construction stage	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Perwinnes Open Farmland (ch326000-328200)						
L74	Northbound ch326000-324000	False cutting, mixed woodland & extra heavy tree planting	To assist screening of views from properties east of Littlejohn's Wood and reflect landscape pattern	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L75	Northbound and southbound ch327200-327700	Easing of embankments	To improve integration with surroundings and a potential return to agricultural use	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L76	Northbound and southbound ch326400-327500	Groups of feathered tree planting	To reflect existing field boundary character and soften views of road from Lochgreens Farm	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L77	Southbound ch326800-327700	False cutting and Noise Barrier (drystone wall)	To screen views and provide noise attenuation for Lochgreens Cottage	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L78	Northbound ch326800-327500	Drystone walls	To tie into existing walls and replace those lost to the route	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L79	Lochgreens access overbridge	Easing of overbridge embankments	To improve integration with surrounding landform	At design / construction stage	n/a	n/a
L80	Northbound ch327500-327480 around 2 retention ponds	Riparian woodland planting	To integrate with surroundings and promote biodiversity	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L81	Northbound ch327800-328300	Scrub woodland planting	To screen views of the Northern Leg from properties	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L82	Southbound ch327950-328150	Scrub woodland planting	To minimise the diagonal cut across the landscape	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Potterton Open Farmland (ch328200-A90 North junction)						
L83	Northbound and southbound ch328200-328900	Drystone walling	To tie into existing walls and reflect landscape pattern	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L84	Area around B999	Realignment of Northern Leg	To minimise loss of existing mature trees	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L85	Alongside realigned B999	Extra heavy standard tree planting	To replace those lost to the route and strengthen landscape pattern	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L86	B999 overbridge	Easing of embankments	To improve integration within surrounding landform	At design / construction stage	n/a	n/a
L87	Over Blackdog Burn northbound and southbound ch329050	Easing of embankment and scrub planting	To improve integration with surrounding landform	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L88	Southbound ch329800-330080 around 2 retention ponds and Blackdog Burn	Riparian woodland planting	To improve integration with surroundings and promote biodiversity	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L89	Northbound ch330250-330700	Scrub woodland planting	To screen views between traffic and Middleton Steadings	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L90	Northbound alongside new access road to Middleton Steadings	Drystone walls	To tie into existing walls and improve integration with surroundings	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L91	West and south west of A90 roundabout junction	Ease embankments	To improve integration with surroundings and allow a potential return to agriculture in the southwest	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L92	Between A90 junction and Middleton Farm	Scrub woodland planting	To screen views of traffic movement	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L93	Around 2 retention ponds and access track northwest of the A90 roundabout junction	Riparian woodland planting	To improve integration with surroundings and promote biodiversity	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L94	Within A90 roundabout junction	Sculpting of landform and seeding undertaken using coastal grass mixes	To reflect coastal location	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L95	Between A90 and new Blackdog Road	False cutting and scrub woodland planting on cutting and around ponds	To screen views between the A90 and Blackdog road	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L96	Southbound of A90 between Blackdog Croft and Blackdog Road	False cutting and scrub woodland planting on cutting and around ponds	To screen views between Blackdog Road and property	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
L97	Southeast of the A90 roundabout junction between the Blackdog Industrial Estate access and slip road link to A90	False cutting and scrub woodland planting	To reduce visual impact of elevated roundabout on Blackdog Industrial Estate and properties (The Gables and Blackdog Heights)	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L98	Northeast of the A90 roundabout junction between A90 and Wester Hatton Cottages access road	False cutting and scrub woodland planting	To screen views between roads	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L99	Northwest of the A90 roundabout junction between A90 and Wester Hatton Farm access road	False cutting and scrub woodland planting	To screen views between roads	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L100	Around the 2 retention ponds northeast of the A90 roundabout junction	Riparian woodland planting	To improve integration with surroundings and promote biodiversity	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
L101	Area lying north of the retention ponds northwest of the A90 roundabout junction	Drystone walling	To tie into existing walls and reflect existing landscape pattern	At design / construction stage	n/a	Liaison with Local land owners / stakeholders
L102	Throughout Scheme	Mitigation planting and earthworks for indirectly affected areas	To assist integration of the road corridor into surroundings	At design / construction stage	Monitoring of planting establishment during aftercare period	Local Authority and maintaining authority
Visual (Chapter 12)				<i>Note: landscape mitigation detailed above will also mitigate visual impacts</i>		
V1	At all major road junctions including: N Kingswells Jct, South Kirkhill Jct, A947 Goval Jct, A90N Jct, A96 Jct. Minor roads throughout the scheme	Lighting designed to prevent night time glare and sky glow through use of high-pressure sodium, shallow bowl street lighting	To minimize adverse visual impacts on night views to dark rural skies	At design / construction stage	N/a	Liaison with Local Authority and maintaining authority
V2	Throughout the scheme	Passive lighting: Installation of reflective road markings and signage where possible	To minimise adverse visual impacts on night views to dark rural skies	At design / construction stage	N/a	N/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
Cultural Heritage (Chapter 13)						
CH1	% of CPO plus: Site 183, ch324550 Site 218, ch324240 Site 314, ch325830 Site 335, ch323300 Site 362, A90N Jct Site 367, ch322190	Fieldwalking, geophysical survey, intrusive trial trenching, possibly up to 10% of the area identified in the Compulsory Purchase Order (CPO) including the targeted areas, which may be of archaeological importance. <ul style="list-style-type: none"> • measurement of stone (Site 218) • inspection/assessment by paleoenvironmental scientist (site 314) • staged programme of archaeological evaluation (site 335) • strip and record pre-construction (site 367) 	Identify unknown archaeological remains that may be affected by the scheme, allow significance of impacts to be fully assessed, identify scale and scope of mitigation works.	Pre-Construction	Overseen and monitored by Historic Scotland	Designers Archaeological Consultant
CH2	% of CPO plus: Site 120, ch316000 Site 123, ch316330 Site 137, ch320120 Site 138, ch320120 Site 139, ch320150 Site 170, ch323930 Site 201, ch329170 Site 208, A90N Junction Site 279, ch321820 Site 362, A90N Junction	Detailed photographic or topographic survey, archaeological excavation, strip and record operation on ten sites, and any further sites identified under CH1	To record any remains that would be removed during construction.	Pre-Construction	Overseen and monitored by Historic Scotland	Designers Archaeological Consultant
CH3	Site 154c, ch322350	Building recording on Site 154c	To preserve by record buildings on which the scheme would have a direct physical impact.	Pre-Construction	Overseen and monitored by Historic Scotland	Designers Archaeological Consultant
CH4	Site 136, ch319780 Site 296, ch322750 Site 345, ch317360 Site 348, ch322920	Watching brief or strip and record operation to identify any archaeological remains uncovered during construction. Assessment of the nature and significance of impacts, and any requirement for a further mitigation strategy.	Identify and record previously unidentified archaeological remains	During construction (top soil stripping)	Overseen and monitored by Historic Scotland	Designers Archaeological Consultant
CH5	All sites and areas	Make location of identified site known to contractor, secure known sites within CPO. Adherence to Best Practice Guidance and Historic Scotland Special Requirements.	To minimise accidental impact on known archaeological sites.	All stages	Overseen and monitored by Historic Scotland	Designers Archaeological Consultant

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
CH6	Site 134, ch319820 Site 283, ch315700 Site 284, ch315720 Site 159, ch322500	Introduce an combination of broadleaved woodland, mixed woodland and shrub planting (Site 134, 283, 284) Grading of embankments and easing cuttings, use of appropriate design and material (Site 159)	To minimize visual impact on setting of known sites of cultural heritage significance. Refer to landscape mitigation.	During construction and operation	n/a	Designers Landscape Architect
Air Quality (Chapter 14)						
No mitigation required						
Pedestrians, Equestrians, Cyclists and Community Effect (Chapter 16)						
P1	ch315000-315250 (C14) ch316000-316400 ch316400-316700 (C15) ch316800-316950 (C15/16) ch318800-319150 (C18) ch321550-321800 (C21) ch324800 (C24)	Provision of diversion via new verge/track to maintain access.	Avoidance of severance and maintain pedestrian and others access to community facilities.	At design / construction	n/a	n/a
P2	ch315000 (C13/C14) ch316000 ch317050 (C16) ch317800 (C17) ch320200 (C19/C20) ch324800 ch325900 (C24) A90 junction (C25)	Provision of diversion via vehicular underpass/overbridge.	Avoidance of severance and maintain pedestrian and others access to community facilities.	At design / construction	n/a	n/a
P3	ch324600 (C22/C23)	Provision of diversion via NMU specific underpass.	Avoidance of severance and maintain pedestrian and others access to community facilities.	At design / construction	n/a	n/a
P4	ch321800 (C21)	Provision of diversion via farm accommodation underpass/overbridge.	Avoidance of severance and maintain pedestrian and others access to community facilities.	At design / construction	n/a	n/a
P5	ch318900 (C18)	Provision of diversion via pipeline structure.	Avoidance of severance and maintain pedestrian and others access to community facilities.	At design / construction	n/a	n/a

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
P6	All	Safety provisions e.g. lighting of underpasses, equestrian parapets, slip resistant surfacing, solid infill panels.	Avoidance of severance and maintain pedestrian and others access to community facilities.	At design / construction	n/a	n/a
P7	All areas subject to replanting.	Refer to relevant landscape commitments L6-L92 for amenity mitigation measures.	Improve amenity value of journeys	At design / construction	n/a	n/a
Vehicle Travellers (Chapter 17)						
VT1	All road sections as appropriate	See landscape and visual (L1-L92; V1-V2) mitigation measures for details which include: <ul style="list-style-type: none"> • protection of established trees, woodland and drystone walls to maintain landscape character; • use of different planting types to create species diversity along route; • planting on earthwork areas to minimise sense of enclosure; • new drystone walls on realigned field boundaries to fit with landscape character; • grass seeding on verges and rock cuts to enhance visual amenity; • riparian planting around attenuation ponds to create new habitats and visual interest; and • regrading of some earthworks to allow for potential return to agricultural use. 	Mitigation planting will help to soften harsh embankments and cuttings and integrate the road into the surrounding areas. Many of the views will become more enclosed as planting matures, while others will become framed by woodland, allowing a sequence of attractive views for travellers.	Operation	n/a	n/a
VT2	All components of scheme	Adherence to appropriate roads design standards including the DMRB where reasonably practicable.	Reduction of driver stress where possible	Scheme design	n/a	n/a
Disruption due to Construction (Chapter 18)						
D1	All agricultural land	<ul style="list-style-type: none"> • Restrict construction works and activities to a defined working corridor. • Careful siting of site compounds and design of access/egress routes. • Adherence to best practice to control dust generation and dispersal. 	Avoidance of damage to agricultural capability of land, and prevention, where possible, of disruption to farming practices.	Pre-construction and construction	n/a	Farmer / landowner
D2	All agricultural land	Provision of temporary access/egress and clear signage.	Maintenance of access to/from farms and to agricultural land suitable for agricultural vehicles, deliveries etc.	Pre-construction and construction	n/a	Farmer / landowner

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
D3	Operational business premises	Provision of temporary access/egress and clear signage.	Maintenance of access to/from business premises for staff, deliveries and customers.	Pre-construction and construction	n/a	Farmer / Business Proprietor
D4	All areas	<ul style="list-style-type: none"> • Sensitive siting of site compounds, parking/storage areas. • Keeping construction site tidy. • Minimise periods of night-time working and use directional lighting to minimise glare. • Using existing or temporary screening where appropriate. 	To minimise the visual impact of the construction works.	Construction	<p>Ongoing monitoring during construction to ensure effectiveness of measures.</p> <p>Supervision by engineer.</p>	<p>SEPA</p> <p>SNH</p>
D5	All areas	<ul style="list-style-type: none"> • Avoiding unnecessary stockpiling of bulk materials likely to be subject to wind-blow; • Placing stockpiled materials away from potentially sensitive receptors; • maintaining site and public roads to minimise the accumulation of mud on road surfaces; • Minimising drop heights during the handling of bulk materials; • Undertaking regular vehicle maintenance to ensure that emissions of soot and other pollutants in vehicle exhausts are minimised; • Switching off machinery and vehicles not in use, particularly in areas close to properties; • watering exposed soil surfaces (during drying conditions); • Covering trucks transporting dust-producing material leaving or entering construction site; • Reducing construction vehicle travel speeds on unpaved surfaces; • Maintaining equipment as per manufacturers' specifications, this will be specified in the Contract Documents to reduce emissions during construction; and • Conform to all relevant local authority requirements or restrictions for dust generation during construction. 	To minimise the generation of dust / emissions during construction.	Pre-construction and During construction	Ongoing monitoring during construction to ensure effectiveness of measures.	Local Authorities

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
D6	All areas	<ul style="list-style-type: none"> • The Contractor will be required to keep a record of any concerns from residents about air quality during construction and the actions taken. 	Advise the local community of proposed works and activities that could give rise to dust and provide local residents with a named contact to respond to any air pollution concerns or nuisance.	Construction phase.	None	Local Authorities, Local Residents
D7	All areas	<ul style="list-style-type: none"> • Use of noise barriers to reduce noise levels (from machinery) at receptor locations; • Ensure that piling works are kept to a practicable minimum; • Ensuring that all equipment is maintained according to manufacturers' specification; • Suitable distancing of any noisy plant from sensitive locations; • Switching off machinery and vehicles not in use, particularly close to properties; • Noise monitoring, with recorded data made available to local Council Environmental Health Departments; • Compliance with BS 5228:1997 Part 1, Code of Practice for basic information and procedures for noise control, so that best practicable means for minimising noise and vibration at the site are employed. • Threshold limits for noise and vibration, to be agreed with Fife, Falkirk Clackmannanshire Councils, will be stated within the contract documents; • Vibration monitoring; and • Undertaking dilapidation surveys of selected properties; • advise the local community of proposed works and activities that could give rise to noise nuisance; and • Provide local residents with a named contact to respond to any noise/vibration concerns or nuisance. The Contractor will be required to keep a record of any concerns and the remedial actions taken. 	To minimise the noise and vibration nuisance during construction work.	During construction	Noise monitoring to ensure noise level limits are achieved.	On receiving detailed construction methodology, more accurate noise predictions can be made

Aberdeen Western Peripheral Route
Environmental Statement
Part B: Northern Leg

Item No.	Approximate chainage/ location	Mitigation Measure	Effect of Mitigation on Impact	Timing of Mitigation Measure	Monitoring Requirements	Additional Consultation Required
D8	All routes used by pedestrians and others in vicinity of proposed road scheme	<ul style="list-style-type: none"> Existing routes to be maintained or re-routed as far as possible during construction of the new road. Such provision would be subject to normal site safety constraints. Exact details of such provision will be agreed between the Contractor and the Scottish Executive as part of the contract process. 	To avoid obstruction of routes used by pedestrians and others due to construction activities.	Pre-construction and during construction	Ongoing monitoring during construction to ensure effectiveness of measures.	Scottish Executive Local Councils
D9	All areas	<ul style="list-style-type: none"> Avoidance of road closures where possible. Road diversions to be clearly indicated with signs and road markings, and any night-time diversions/changes should be lit. Timing of works vehicles to avoid peak traffic periods. 	To minimise increases to driver stress.	During construction	None	Scottish Executive
D10	All locations where proposed route ties in with existing routes	Lane closures will not be permitted during peak hours except in exceptional circumstances.	To minimise increases to driver stress.	During construction	None	Scottish Executive
Policies and Plans (Chapter 19)						
Refer to specific Chapters of Environmental Statement.						