



Meeting Notes

Marine Liaison Group Meeting No. 20

Venue: Exmouth Building, Rosyth

18th March 2015 14:00

Notes prepared by: Eoin Duffy

Participants & Distribution:				✓, ✗, or N/a		
Initials	Name	Title	Organisation	In Attendance	Apologies	Distribution
BMO	Billy Minto		Employer's Delivery Team	✓		✓
RLD	Bob Lind		Employer's Delivery Team	✓		✓
PMN	Paul Mellon		Employer's Delivery Team		✓	✓
KJN	Kelly Johnston		Forth Ports Limited		✓	✓
ANN	Ashley Nicholson		Forth Ports Limited		✓	✓
PDS	Peter Dowie		NLB			✓
DSN	Duncan Sooman		Network Rail		✓	✓
TRS	Tony Rogers		Police Scotland			✓
GGG	Gary Graves		Babcock PLC		✓	✓
MGR	Mick Grimmer		FRB		✓	✓
JML	Joe Mitchell		MCA		✓	✓
DRS	Doug Ross		Port Edgar YC	✓	✓	✓
RAN	Russell Aitken		Port Edgar Marina		✓	✓
JRL	John Russell		FRB	✓		✓
MJS	Martin Jones		FCBC		✓	✓
EDY	Eoin Duffy		FCBC	✓		✓
CCN	Charlie Common		FCBC		✓	✓
MIM	Michael Martin		FCBC		✓	✓
AWP	Andy Price		FCBC	✓		

Item No.	Notes	Due Date	Action by
1.	<p>Introduction No introductions made.</p>	N/A	Note
2.	<p>Marine Safety</p> <p>There have been 2 reportable marine safety occurrences associated with FCBC activity since the previous MLG meeting.</p> <p>Fiona S engine fire whilst alongside in the FCBC Marine Yard</p> <p>MV Tummel/ E1704 impact with fender at Q Berth in FCBC Marine Yard.</p>	N/A	Note
3.	<p>Notes from Previous Meeting</p> <p>Action points were noted as completed. Notes were agreed by all in attendance. Notes to be passed to Transport Scotland web manager for publication</p>	N/A	Note
4.	<p>Update on Marine Construction Activity</p> <p>EDY updated all on the progress in the past 4 weeks asking the group to note the following:</p> <p>Towers & Foundations:</p> <p>North Tower: Tower construction ongoing. Complete to Lift 35</p> <p>Central Tower: Tower construction ongoing. Complete to Lift 33</p> <p>South Tower: Tower construction ongoing. Complete to Lift 34</p> <p>S1 Viaduct: Foundation works complete. Latest foundation pours was scheduled for 19 Mar 2015.</p> <p>S2 Viaduct: Foundation works continuing. Cleaning and inspections in preparation of foundation pours.</p> <p>S3 Viaduct: Foundation works continuing. Cleaning and inspections taking place in preparation for next pour date</p> <p>CSB: Ongoing connection welding at all three main towers & preparations for deck segment deployment</p>	N/A	Note

Item No.	Notes	Due Date	Action by
5.	<p>Update on Future Programme</p> <p>EDY updated everyone on the current marine activities asking the group to note the following:</p> <p>Towers & Foundations: Climbing on all 3 towers and south Viaducts on completion of foundation pours. Preparations ongoing for receiving anchor boxes@ lift 39</p> <p>Refitting of Segment transportation barges Sarah S in Babcocks no 3 Dock. Robyn-S redeployed to North Tower until required by Deck Segment operations.</p> <p>North Wall: FCBC continue to manage north wall interfaces with Mike Magee of Forth Ports being point of contact to adjudicate if required.</p> <p>Deck Segment Deployment due to commence May 2015. Ongoing consultation with Forth Ports in regard to towage and deliver method is ongoing.</p> <p>Anchor Trails to be complete by end of April</p> <p>AWP moving forward with IT department to establish a deck segment web page for the general public.</p>	<p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>N/A</p> <p>13 May</p>	<p>Note</p> <p>Note</p> <p>Note</p> <p>Note</p> <p>Note</p> <p>Note</p> <p>AWP</p>
6.	<p>AOCB</p> <p>PEYC notified MLG of the laying of a New racing mark west of the Southern Construction Zone. Request FCBC check if suitable position.</p>	<p>18 Mar</p>	<p>AWP</p>
7.	<p>DoNM</p> <p>13th May 2015 – 1400, Exmouth Building, Port of Rosyth.</p>		