



Meeting Notes

Traffic Management Working Group Meeting No. 66



11 April 2017, 10:00 to 12:00

Venue: FRC Project Office, Rosyth

Attendees:

Steven Brown	FRC Employer's Delivery Team (EDT) (Chair)
Douglas Jack	FRC Employer's Delivery Team (EDT)
Geoff Balshaw	FRC Employer's Delivery Team (EDT)
Leanne Dudley	FRC Employer's Delivery Team (EDT)
Derek Allan	Police Scotland
Sheila Berry	Scottish Ambulance Service
John Alexander	Scottish Ambulance Service
Dave Sinclair	City of Edinburgh Council
Stephen Kitt	Amey SE
John Russell	Amey FBOC
Lindsay Henderson	OSRWC
Nick Farrell	Transport Scotland
Tom Wardlaw	Stagecoach
Ewen Macdonell	Forth Crossing Bridge Constructors (FCBC)
Rob McIntosh	Forth Crossing Bridge Constructors (FCBC)

	Notes	Actions
1	<u>Introductions and Apologies</u>	
1.1	Apologies were received from those parties not in attendance.	
2	<u>Safety Procedures</u>	
2.1	The safety procedures for the building were brought to the attention of all attendees.	
3	<u>Notes of Previous Meeting</u>	
3.1	All parties confirmed the notes for TMWG Meeting Number 65 of 14 March 2017 to be an accurate account of the items discussed. Minor clarification to be made to item 4.5.2.1	Amey
4	<u>General</u>	
4.1	<u>Monthly Traffic Monitoring Update</u>	
4.1.1	EDT confirmed that baseline traffic count tables continue. Link to website: http://www.transportscotland.gov.uk/road/forth-replacement-crossing/traffic	EDT

4.1.2	The latest Annual Monitoring Report (2015/16) is also available to view at the above link.	
4.2	Average Speed Camera System	
4.2.1	It was confirmed that the system is continuing to work well and proving effective in the controlling of speed.	EDT
4.3	Hadecs 3 Update	
4.3.1	EDT confirmed the new safety camera is fully functional. EDT also advised that the Police high speed test is due to take place tomorrow evening on the Spur. .	EDT
4.4	Wide Load Management	
4.4.1	FBOC advised of issues with wide loads passing through peak times without prior notification, these cases have been passed to Police Scotland.	FBOC
4.5	Third Party Roadwork Restrictions	
4.5.1	<u>Forth Bridges Operating Company (FBOC)</u>	
4.5.1.1	<p>Contraflows for Phase 3 truss end link works, FBOC advised delays due to wind are likely.</p> <p>2017/18 Schemes planned:</p> <ul style="list-style-type: none"> - M9 Junction 3 Southbound - A823 Eastbound & Southbound - A90 Southbound at Dalmeny <p>Contraflows will be in place for the next 2 weeks every evening including weekends. Southbound management via Ferrytoll.</p>	FBOC
4.5.2	<u>Trunk Road Operating Company (TROC)</u>	
4.5.2.1	<p>M8 J2 WB Onslip – surfacing O/N Slip Closure 20 April Diversion via M8 J2 EB Onslip – Hermiston Gait Rbt and return</p> <p>M8 J2 Claylands Eastbound - surfacing O/N Road Closure 24-27 April Ph.1 – Diversion via Newbridge – M8 J2 EB Onslip – 3 nights Ph.1 – Diversion via Newbridge – A8 – Gogar Rbt – A720</p> <p>M9 Jct 1 River Almond Bridge NB Carriageway Remedial Works O/N Road Closures 28/29 April Diversion via Newbridge – A8 – Maybury Rd – Queensferry Rd – A90</p>	TROC

	<p>M9 J2 Southbound – surfacing O/N Road Closures 10 May – Diversion via J4 – A905 – A904 – Echline – M90 SB - Jct 1A 11/12 May – Diversion via J2 – A904 – Echline – M90 SB – Jct 1A</p> <p>M9 J2 NB – surfacing O/N Road Closures 15 May Diversion via Jct 1A – M90 – Echline – A904 – M9 J2 NB</p> <p>A985 Longannet Rbt – surfacing O/N Road Closures 16 – 18 May Section between Longannet Rbt and Kincardine closed Diversion via A977 – North Approach Road – A985</p> <p>A720 Cyclic Closures Various O/N Road Closures EB/WB 12/4 – 4/5</p>	
4.5.3	<u>Transport Scotland</u>	
4.5.3.1	Newbridge works – Meeting held Thursday 6 April to discuss ; Programme is due this week. TS confirmed need to complete works before Royal Highland Show commences 22 – 25 June 2017.	TS
4.5.4	<u>City of Edinburgh Council</u>	
4.5.4.1	Observation made by Community Council of early closure at B800 works.	CEC
4.5.5	<u>West Lothian Council</u>	
4.5.5.1	Nothing to report.	
4.5.6	<u>Fife Council</u>	
4.5.6.1	Nothing to report.	
4.5.7	<u>SRB – J1a Proposals</u>	
4.5.7.1	EDT confirmed that a draft programme has been submitted for works commencing 24 April (for 6 weeks) at mainline overbridge.	EDT
5	<u>Principal Contract</u>	
5.1	<u>Incidents / complaints in previous period</u>	
5.1.1	<p>North:</p> <ul style="list-style-type: none"> • Damage to the underside of a vehicle from rock lying on carriageway at Ferrytoll Southbound merge. Matter dealt with 	FCBC
5.1.2	<p>South:</p> <ul style="list-style-type: none"> • Confusing markings on B800 (Future bus lane); these have since been painted over until required. • Diversion relating to full closure of A90 at Dundas; FCBC confirmed diversion signs were in place. 	FCBC

5.2	TM Detailed Look Ahead Programme	
5.2.1	<p><u>North (Fife Council Roads): All timings are subject to change</u></p> <ul style="list-style-type: none"> • <u>King Malcolm Drive</u> - East – Ongoing finishing works (occasional lane closures). • <u>Castlandhill Road</u> - Occasional temporary traffic lights as required for verge and barrier works. Layby nearing completion. • <u>Hope Street / Park & Ride</u> - New signals operational 12 April. - Hope Street dual carriageway (single lane each way). - Ongoing surfacing, footpath and finishing works till late May. • <u>B981</u> - Hard landscaping works – Temporary traffic lights, mid-April for 2-3 weeks. - Completion of tie-in at lodge – Temporary Traffic Lights – Mid-2017 	FCBC
5.2.2	<p><u>North (Trunk Roads): All timings are subject to change</u></p> <ul style="list-style-type: none"> • A90 Ferrytoll to Admiralty - Ongoing reconstruction till May 2017 – Ongoing overnight single lane closures. • A90 Admiralty to Ferrytoll – Erect Gantries - 12 May - A90 closure at Ferrytoll – Diversions via slip roads. - 13 May – Close Ferrytoll southbound merge – Diversion via Admiralty. - 14 May – Contingency night. • A90 Admiralty to Ferrytoll – Erect Signs - Mid-June (16-19 TBC) – Before Royal Highland Show starts. - A90 closure at Ferrytoll – Diversions via slip roads. - A90 closure northbound – Diversion – Off at Ferrytoll, on at Admiralty. - A90 closure southbound – Diversion – Off at Admiralty, on at Ferrytoll. - Contingency night. 	FCBC
5.2.3	<p><u>South (City of Edinburgh Council Roads): All timings are subject to change</u></p> <ul style="list-style-type: none"> • B800 – Ongoing minor bus lane/verge finishing works. • A904/Echline Gyrotory – Lane closures off peak for VMS/ITS/Lighting – Ongoing till early May. • Society Road – Completion of reconstruction for 5 weeks from mid-May 2017 - tbc. 	FCBC
5.2.4	<p><u>South (Trunk Roads) : All timings are subject to change</u></p> <ul style="list-style-type: none"> • <u>A90 Echline to Dalmeny</u> - Various single lane closures to complete reconstruction – till May 2017. • <u>A90 Dalmeny</u> - Daytime lane 1 closures – Network Rail bridge inspections – 13/14 May. 	FCBC

	<ul style="list-style-type: none"> <u>A90/M90 Dundas</u> <p>- A90/M90 completion of sign installation – Overnight lane closures at Dundas – Traffic Management TBC – Mid 2017.</p>	
6	<u>Review of Operation of Current TTMS</u>	
6.1	<u>A90</u> No major issues	
6.2	<u>A904/B924/U221</u> No major issues.	
6.3	<u>B800 (including pedestrian routes / temporary bus stops)</u> No major issues.	
6.4	<u>B980 (including pedestrian route)</u> No major issues.	
6.5	<u>B981 (including pedestrian routes)</u> No major issues	
6.6	<u>King Malcolm Drive / Ferrytoll Road</u> No major issues.	
6.7	<u>B981 Hope Street</u> No major issues.	
6.8	<u>Ferrytoll Junction and National Cycle Route</u> No major issues.	
6.9	<u>Road Area Cleanliness – B800/A904</u> No major issues.	
6.10	<u>Maintenance of Schemes</u> No issues.	
7	<u>Winter Maintenance</u>	
7.1	FBOC confirmed Winter Maintenance ends 15 May.	
8	<u>SRWR Status</u>	
8.1	Confirmed as up to date.	
9	<u>Required Orders</u>	
9.1	Permanent Road orders are being advertised for finished works to have them available on opening.	

10	<u>Recent or Required Advertising</u>	
10.1	Advertising required as normal for closures. EDT confirmed Transport Scotland website has been updated and feedback is welcomed from group members.	FCBC / EDT
11	<u>Review of Events Calendar</u>	
11.1	Confirmed as up-to-date.	ALL
12	<u>Project Opening</u>	
12.1	No update following project completion announcement. Group to be advised once information is available.	EDT
13	<u>Site Review</u>	
13.1	April inspection cancelled and will be rescheduled for TMWG members at a later date.	EDT
14	<u>Any Other Business</u>	
14.1	<ul style="list-style-type: none"> • FBOC queried potential swap to using West footpath on FRB – this viewed as possible but contrary to the desire line for pedestrian / cyclist movement therefore the need for this to be further examined. • Two Bridges cycling event in August, Amey to confirm plans 	Amey
15	<u>Next Meeting</u>	
15.1	TMWG Meeting Number 67 will be held at 10am on 9 May 2017 at FRC Project Office, Rosyth.	