



Meeting Notes Noise Liaison Group Meeting No.66



04 May 2017, 10:00

Venue: FRC Project Office, Rosyth

Attendees:

David Climie	FRC Employer's Delivery Team (EDT) (Chair)
Steven Brown	FRC Employer's Delivery Team (EDT)
Andy Butler	FRC Employer's Delivery Team (EDT)
Martin Butterfield	FRC Employer's Delivery Team (EDT)
Dermot Connolly	City of Edinburgh Council (CEC)
Alan Platt	Forth Crossing Bridge Constructors (FCBC)
Colin Goodsir	Forth Crossing Bridge Constructors (FCBC)
Lindsay McIntyre	Forth Crossing Bridge Constructors (FCBC)
Steven Westwater	Forth Crossing Bridge Constructors (FCBC)

Apologies for Absence:

Andy Officer	FRC Employer's Delivery Team (EDT)
Oliver Attack	FRC Employer's Delivery Team (EDT)
Andrew Mackay	FRC Employer's Delivery Team (EDT)
Euan Scott	FRC Employer's Delivery Team (EDT)
Tracy Wyllie	Fife Council (FC)
Brian Carmichael	West Lothian Council (WLC)
David Brewster	West Lothian Council (WLC)
Ewen MacDonnell	Forth Crossing Bridge Constructors (FCBC)
David Clark	Forth Crossing Bridge Constructors (FCBC)

Item	Subject	Description	Action
1	Introductions and Apologies	EDT welcomed all parties to the meeting. Apologies were received as listed above.	
2	Safety Procedures	All present were advised regarding safety and evacuation procedures.	
3	Minutes and Actions from Previous Meeting	The minutes of Meeting No.65 held on 06 April 2017 were agreed. Actions from the previous meeting are as noted below.	
4	Principal Contract	<u>Actions from Previous Meeting No. 65</u>	
	(i)	Actions were discussed under the separate agenda items below.	
Queensferry Crossing			
		<u>Plans for Control of Noise and Vibration - Main Crossing</u>	
	(ii)	FCBC advised that the following PCNVs had been submitted / approved in the period: <ul style="list-style-type: none"> • PCNV 21 Mod 47b- South Earthworks – Surfacing and Gantry signage • PCNV10 Mod 71 – North Roads – Hope St resurfacing • PCNV21 Mod 48 – South Earthworks – ITS ducting and Cabling 	Note

		<ul style="list-style-type: none"> • PCNV 21 Mod 49 – South Earthworks – Enviro Channel • PCNV 21 Mod 50 – South Earthworks – B800 lighting and surfacing. <p>The following PCNV is to be submitted</p> <p>PCNV 21 Mod 51- South Earthworks - Society Road footpath</p>	
		<u>Monitoring</u>	
	(iii)	FCBC are still to issue their request and plan for the removal of Noise Monitors for discussion with NLG members. The monitoring for one year after opening was discussed. FCBC to consider ER's and propose strategy.	FCBC
		<u>Exceedances</u>	
	(iv)	<p>There was 1 exceedance during the period.</p> <p>On the south side of the river, during the day, caused by an excavator working on the SUDS basin at Clufflats.</p>	Note
		<u>Community Engagement</u>	
	(v)	FCBC advised that no complaints had been received in the period.	Note
		<u>Forward Programme</u>	
	(vi)	Roadworks on Society Road will start on 22nd of May for approximately 4 weeks. Some of the work has to take place over 2 or 3 nights due to road width. Resident notification will be issued.	FCBC
5	Any Other Business		
	(i)	<p>M9 J1a - update</p> <p>Painting works to the A9 overbridge started on 24th April. No comments or complaints have been received.</p> <p>Gantry Principal Inspections are due to start soon. These will take place until mid July. The works are not expected to create any noise issues.</p> <p>Some mainline surfacing works will be undertaken at a date to be agreed. These will be one or two nights in duration.</p>	Note
	(ii)	Some NLG feedback survey responses have been received. A reminder is to be issued.	EDT
6	Next Meeting	The next meeting (No.67) will be held on 1 st June 2017, 10am at the Ferrytoll site office.	