Forth Replacement Crossing

Employer's Delivery Team Construction Vibration Monitoring Report

> M9 Junction 1a Contract (November 2012)





An agoncy of Market The Scottish Government

FORTH REPLACEMENT CROSSING

EMPLOYER'S DELIVERY TEAM CONSTRUCTION VIBRATION MONITORING REPORT

M9 JUNCTION 1A CONTRACT (November 2012)

Revision Status

Revision	Date	Description	Author	Approved for Use
0	January 2013	Original	DGC	АММ

FORTH REPLACEMENT CROSSING

EMPLOYER'S DELIVERY TEAM CONSTRUCTION VIBRATION MONITORING REPORT

CONTENTS

1.	INTRODUCTION	3
2.	M9 J1A CONTRACT VIBRATION MONITORING	4

APPENDIX A – M9 J1A CONTRACT CONSTRUCTION VIBRATION CHARTS

1. INTRODUCTION

1.1 This report sets out the results of the construction vibration monitoring undertaken on the M9 Junction 1a Contract in November 2012 as part of the Forth Replacement Crossing project.

2. M9 J1A CONTRACT VIBRATION MONITORING

VIBRATION MONITORING LOCATIONS

2.1 Continuous vibration monitoring was carried out at fixed monitor locations in November 2012 as outlined in Table 2.1 below. The main construction activities carried out adjacent to the monitor locations are also listed.

Monitoring	Monitoring	Main Construction Activities
Location	Period	
93/95 King Edwards Way (CNV02)	November 2012	 Pavement works on eastbound merge slip Roadmarking works on eastbound merge slip Niddry Burn mammal ledge
15-17 Buie Rigg (CNV07)	November 2012	 Pavement works on eastbound merge slip & southbound M9 Spur Pavement works on eastbound merge slip & southbound M9 Spur Erection of traffic signs on eastbound merge slip
8 Kirklands Park Grove (CNV16)	November 2012	 Pavement works on eastbound merge slip & southbound M9 Spur Pavement works on eastbound merge slip & southbound M9 Spur Pavement works on eastbound merge slip & southbound M9 Spur Pavement works continued on eastbound merge slip & southbound M9 Spur

Table 2.1

Long Term Monitoring Locations – November

VIBRATION MONITORING RESULTS

- 2.2 The results of the M9 J1a Contract construction vibration monitoring are provided in chart format in Appendix A of this report.
- 2.3 The charts show the Vibration Dose Values (VDV) and Peak Particle Velocities (PPV) recorded at receptors. VDV levels are recorded in order to monitor the potential for disturbance to the occupants of buildings (as discussed in BS 6472) and PPV values are recorded in order to monitor the potential for damage to buildings (as discussed in BS 7385).

- 2.4 The charts indicate that all construction activities in the period were carried out in accordance with the vibration thresholds set out in the project Code of Construction Practice.
- 2.5 No exceedances of the VDV threshold level were recorded in the month of November.
- 2.6 No exceedances of the PPV threshold level were recorded in the month of November.























