

Employer's Delivery Team Construction Noise Monitoring Report

Principal Contract and M9J1a Contract (January 2012)

April 2012





FORTH REPLACEMENT CROSSING

EMPLOYER'S DELIVERY TEAM CONSTRUCTION NOISE MONITORING REPORT PRINCIPAL CONTRACT AND M9J1A CONTRACT (JANUARY 2012)

Revision Status

Revision	Date	Description	Author	Approved for Use
0	April 2012	Original	DGC	AMM

FORTH REPLACEMENT CROSSING

EMPLOYER'S DELIVERY TEAM CONSTRUCTION NOISE MONITORING REPORT

CONTENTS

1.	INTRODUCTION	1
2.	PRINCIPAL CONTRACT NOISE M	ONITORING 2
3.	M9 J1A CONTRACT NOISE MONI	TORING5
APPE	NDIX A – PRINCIPAL CONTRACT	- CONSTRUCTION NOISE MONITORING REPORTS
APPE	NDIX B - M9 J1A CONTRACT	- CONSTRUCTION NOISE MONITORING REPORTS

1. INTRODUCTION

- 1.1 This report sets out the results of the construction noise monitoring undertaken on the Forth Replacement Crossing project.
- 1.2 The noise monitoring periods covered in this report are as follows:
 - Principal Contract: January 2012 refer to Section 2 of this report.
 - M9 Junction 1a Contract: January 2012 refer to Section 3 of this report.
- 1.3 Construction noise monitoring was not required to be carried out for the Fife ITS Contract in January 2012 as no new phases of works commenced during the period. However, noise monitoring from the Fife ITS Contract for the period from November 2011 to December 2011 is available on the project website at http://www.transportscotland.gov.uk/road/projects/forth-replacement-crossing/project-library/monitoring-reports/noise-and-vibration-reports.

2. PRINCIPAL CONTRACT NOISE MONITORING

NOISE MONITORING LOCATIONS

2.1 Continuous noise monitoring was carried out at the fixed monitor locations in Table2.1 below. The main construction activities carried out adjacent to the monitor locations are also listed.

Monitoring	Monitoring	Main Construction Activities
Location	Period	
Tigh-Na-Grian	January 2012	Marine GI, drilling, blasting & excavation
(M3)		at Beamer Rock, haul road, B981 working platform, boundary fencing and landscape planting.
Port Edgar (M6)	January 2012	Marine GI and drilling, blasting & excavation at Beamer Rock.
Butlaw Fisheries	January 2012	Marine GI and drilling, blasting &
(M7)		excavation at Beamer Rock.
Inchgarvie Lodge	January 2012	Trial grouting, haul road, marine GI and
(M10)		drilling, blasting & excavation at Beamer Rock.
Linn Mill (M11)	January 2012	Trial grouting and haul road.
Clufflat Brae (M13)	January 2012	Trial grouting and haul road.
Springfield (M14)		Trial grouting and haul road.
Echline Field	January 2012	White lining at access.
(M15)		
Dundas Home	January 2012	Haul route to BP structure, crossing
Farm (M17)		points at BP structure, containment bunds to BP structure and boundary fencing.

Table 2.1 Principal Contract – Long Term Monitoring Locations

NOISE MONITORING RESULTS

2.2 Monitoring results from the Principal contract are contained in Appendix A of this report. The results are presented in a report containing noise charts using the template contained in the Construction Noise Monitoring Information Note which is available on the project website at

http://www.transportscotland.gov.uk/files/documents/projects/forth-replacement/FRC Construction Noise Monitoring Information Note 2 .pdf.

- 2.3 The results of the constriction noise monitoring provided in the Principal Contract reports indicate that all construction activities were carried out in accordance with the thresholds set out in the project Code of Construction Practice.
- 2.4 Some exceedences of the maximum noise level thresholds occurred, although the exceedences are not considered to be due to the construction works being carried out. Formal exceedance reports were prepared by the contractor for January 2012 and the investigations identified that the exceedances were not due to construction related factors. As a result of the adverse weather conditions experienced in January a large quantity of non-construction related exceedance reports were generated, and as such it was considered inappropriate to include them in this report. However, the exceedance reports are available on request from the FRC Team, contactable via email at enquiries@forthreplacementcrossing.info. A summary of the information included in the exceedance reports is provided in Table 2.2 below.

Monitoring	Contractor's	Exceedance
Location	Exceedance Report	
	Reference	
Butlaw Fisheries (M7)	NVIRs 49-62	During January the maximum noise threshold was exceeded on 14 occasions (daytime, 6; evening, 1; night time, 7). No exceedances were due to construction related activities. The majority of exceedances were attributed to adverse weather conditions.
Clufflat Brae (M13)	NVIRs 42-44	During January the maximum noise threshold was exceeded on 3 occasions (daytime, 2; night time, 1). These exceedances were not due to construction activities and were determined to be due to windy conditions and other non-construction noise.
Inchgarvie Lodge (M10)	NVIRs 40-59	During January the maximum noise threshold was exceeded on 20 occasions (daytime, 10; evening, 3; night time, 7). The exceedances were not attributable to construction and investigation found the causes to be various noise sources including the weather, monitor maintenance and the dropping of objects at the property.
Linn Mill (M11)	NVIRs 38-43	During January the maximum noise threshold was exceeded on 6 occasions (daytime, 4; evening, 1; night time, 1). These exceedances

Monitoring	Contractor's	Exceedance
Location	Exceedance Report	
	Reference	
		were not attributable to construction. Exceedances were due to adverse weather conditions and monitor maintenance.
Tigh-Na- Grian (M3)	NVIRs 32-42	During January the maximum noise threshold was exceeded on 11 occasions (daytime, 7; night time, 4). Exceedances were not related to construction and were attributed to a range of factors including adverse weather conditions, device maintenance and the dropping of objects at the property.
Dundas Home Farm (M17)	NVIRs 7-14	During January the maximum noise threshold was exceeded on 8 occasions. Exceedances were not attributable to construction works. Exceedances were the result of windy conditions and traffic noises including car horns.
Echline Field (M15)	NVIRs 11-23	During January the maximum noise threshold was exceeded on 13 occasions. Exceedances were not due to construction activities and were attributed to existing traffic noise on the adjacent road.
Springfield (M14)	NVIRs 1-3	During January the maximum noise threshold was exceeded on 3 occasions. Exceedances were not due to construction activities. Exceedances were attributed to device maintenance

Table 2.2 Principal Contract – Summary of Noise Threshold Exceedances

3. M9 J1A CONTRACT NOISE MONITORING

NOISE MONITORING LOCATIONS

3.1 Continuous noise monitoring was carried out at the fixed monitor locations in Table3.1 below. The main construction activities carried out adjacent to the monitor locations are also listed.

Monitoring	Monitoring	Main Construction Activities
Location	Period	
93/95 King Edwards Way (CNV02)	January 2012	Site clearance and tree harvesting.
15-17 Buie Rigg (CNV07)	January 2012	Site clearance, tree harvesting, traffic management on M9 Spur and construction of temporary ramps to M9 Spur.
8 Kirklands Park Grove (CNV16)	January 2012	Earthworks, piling works, traffic management on M9 Spur and construction of temporary ramps to M9 Spur.

Table 3.1 M9 J1a Contract – Long Term Monitoring Locations

NOISE MONITORING RESULTS

- 3.2 Monitoring results from the M9 Junction 1a contract are contained in Appendix B of this report. The results are presented in charts using the template contained in the Construction Noise Monitoring Information Note which is available on the project website at http://www.transportscotland.gov.uk/files/documents/projects/forth-replacement/FRC Construction Noise Monitoring Information Note 2.pdf.
- 3.3 The results of the constriction noise monitoring provided in the M9 Junction 1a reports indicate that all construction activities were carried out in accordance with the thresholds set out in the project Code of Construction Practice.
- 3.4 Some exceedences of the maximum noise level thresholds occurred, although the exceedences are not considered to be due to the construction works being carried out. Formal exceedance reports were prepared by the contractor for January 2012 and the investigations identified that the exceedances were not due to construction related factors. Summary information regarding the exceedances of the maximum

noise level thresholds is provided In Table 3.2 below. Copies of the exceedance reports are contained in Appendix B to this report.

Monitoring	Contractor's	Exceedance
Location	Exceedance Report	
	Reference	
93/95 King	NERs 18 and 19	Maximum noise level threshold
Edwards Way		exceeded on 22 occasions during January 2012. Analysis determined that
(CNV02)		the exceedances were unlikely to be construction related and were attributed to high winds, emergency service vehicle sirens, vehicle horns, dogs barking, and bird activity at the noise monitor. The site was also closed between 01/01/12 and 08/01/12 with no construction activities being carried out during this period.
15-17 Buie	NER 15	Maximum noise level threshold
Rigg (CNV07)		exceeded on 1 occasion during January 2012. The exceedance is not attributed to construction works as the site was closed during this period with no construction activities being carried out.
8 Kirklands	NERs 13,14,16 and 17	Maximum noise level threshold
Park Grove		exceeded on 4 occasions during January 2012. Analysis determined that the
(CNV16)		exceedances were unlikely to be construction related and were attributed to high winds.

Table 3.2 M9 J1a Contract – Summary of Noise Threshold Exceedances

APPENDIX A - PRINCIPAL CONTRACT - CONSTRUCTION NOISE MONITORING REPORTS





Project FORTH REPLACEMENT CROSSING

Document title

CONSTRUCTION NOISE MONITORING REPORT:

JANUARY 2012

Α	22/02/12	First Revision		ESE	NAM	
Rev	Rev. Date	Purpose of revision		Made	Checked	Reviewed
Docume	nt status					
	FOR REVIEW					
Made by	Made by Ellie Slee Checked By:					
Initials:	nitials: ESE Initials:					
Document number R					Rev	
FRC-P	FRC-P-FCBC-REP-00000-MC-GEN000-00009 A				Α	
	This document is intellectual property of FCBC Construction JV. Copying, distribution, usage, and information on contents of this are forbidden unless explicitly authorized.					



Distribution

Name	Email Address	Copy Sent (Y/N)
Carlo Germani	Carlo.germani@fcbcjv.co.uk	
Victor Jimenez	Victor.jiminez@fcbcjv.co.uk	
Thomas Nilsson	Thomas.nilsson@fcbcjv.co.uk	
Scott Chalmers	scott.chalmers@fcbcjv.co.uk	
Antonio Vazquez	Antonio.vazquez@fcbcjv.co.uk	
Jim Watson	Jim.Watson@fcbcjv.co.uk	
Meinolf Droste	meinolf.droste@fcbcjv.co.uk	
Ruben Casanova	Ruben.casanova@fcbcjv.co.uk	
Carson Carney	Carson.carney@fcbcjv.co.uk	
Derek Chambers	Derek.Chambers@fcbcjv.co.uk	
Christian Dabringhaus	Christian.Dabringhaus@fcbcjv.co.uk	
Document Control	Tracy.odonnell@fcbcjv.co.uk	



Contents

- 1. Introduction
- 2. Noise Monitoring Locations
- 3. Noise Monitoring Results



1 Introduction

- 1.1 This report presents the construction noise monitoring results acquired for construction works associated with the main crossing and related network. This report covers noise monitoring undertaken throughout the month of January 2012
- **1.2** Monitoring of construction noise has been undertaken in accordance with the Code of Construction Practice (CoCP) and the Noise and Vibration Management Plan (NVMP).



2 Noise Monitoring Locations

- **2.1** During January 2012 construction noise was monitored using permanent, continuous noise monitoring devices at the locations listed in Table 1. The monitors were installed throughout November and December 2011.
- 2.2 At some monitoring locations, the noise monitoring devices are accompanied by an associated weather station. Weather stations are present at Echline Field, Tigh-Na-Grian, Clufflat Brae, Dundas Home Farm and Butlaw Fisheries.
- 2.3 Various construction works were undertaken across the site during January. The main construction activities undertaken in the locality of each of the noise meters during the period have been listed in Table 1.



Table 1: Monitoring Locations

Ref.	Monitoring Location	Main Construction Activities During January 2012
M3	Tigh-Na-Grian	Marine GI Drilling, blasting and excavation at Beamer Rock Haul route B981 working platform Fencing Early Planting
M6	Port Edgar	Marine GI Drilling, blasting and excavation at Beamer Rock
M7	Butlaw Fisheries	Marine GI Drilling, blasting and excavation at Beamer Rock
M10	Inchgarvie Lodge	Trial Grouting Haul Road Marine GI Drilling, blasting and excavation at Beamer Rock
M11	Linn Mill	Trial Grouting Haul Road
M13	Clufflat Brae	Trial Grouting Haul Road
M14	Springfield	Trial Grouting Haul Road
M15	Echline Field	White lining at access N.B. No evening or night time construction in vicinity.
M17	Dundas Home Farm	Haul route to BP structure Crossing points at BP structure Containment bunds to BP structure LMA fencing N.B. No evening or night time construction in vicinity.



3 Noise Monitoring Results

- 3.1 All noise monitoring results for construction days have been presented in charts using the template provided in the Construction Noise Monitoring Information Note, as available on the project website (http://www.transportscotland.gov.uk/files/documents/projects/forth-replacement/FRC_Construction_Noise_Monitoring_Information_Note_2.pdf). All charts can be found in the appendices of this report.
- **3.2** With regard to the noise monitoring results charts, the following should be noted:
 - Noise data for days, evening and nights on which no construction works were conducted have been excluded from the results.
 - Construction works ceased during the Christmas period, thus data from this period has not been included.
 - As set out in the CoCP, the assessment time for evening and nights is 1 hour periods. To present the construction noise results for these periods, therefore, the maximum L_{Amax, F} (fast time response) and maximum L_{Aeq} within the overall evening/night time period has been taken.
 - Where noise data is missing for days, evening or nights during which construction works were conducted, this has been indicated. Missing data is a result of device error. Device errors have typically been a result of the following:
 - Adverse weather conditions causing physical damage to the monitoring equipment;
 - Continually high noise levels (such as during high winds)
 causing the monitors to repeatedly trigger noise recordings and
 the memory becoming full, leading to a failure to record further
 noise data;
 - o Other software issues.





- **3.3** Results demonstrate that the monthly average total construction noise threshold has not been exceeded for any of the monitoring locations during daytime, evening or night time periods within January.
- 3.4 Whilst there were no exceedances of the monthly average construction noise, exceedances of the maximum noise thresholds did occur. Each exceedance of the threshold was investigated using live calls to the device, triggered audio recordings, records of construction works (i.e. site diaries) and analysis of weather station data. Where the wind speed was found to be greater than 5 meters per second (m/s), this was deemed to be a contributing factor to noise level threshold exceedances. Noise and Vibration Investigative Reports (NVIRs) have been produced for each exceedance, detailing the results of the investigation.
- 3.5 The exceedances of the maximum noise level thresholds, however, are considered to have occurred as a result of non-construction related noise. Adverse weather conditions, in particular wind, were found to be a significant contributor to maximum noise level exceedances during January. Additionally, at some locations, notably Echline Field, existing traffic noise had an effect on maximum noise levels during the period covered in this report. This impact was exacerbated during periods of wet weather when the road surface was wet, thus increasing noise levels of passing traffic. Several of the exceedances during January were also attributed to device maintenance as following the Christmas break the majority of the devices required an on-site check to ensure correct functioning. A summary of the findings for exceedances occurring at each of the locations can be found in Table 2.





Table 2: Summary of Exceedances at Monitoring Locations


Monitoring Location	Associated NVIR Numbers	Summary of Exceedance Details
Butlaw Fisheries	49-62	During January the maximum noise threshold was exceeded on 14 occasions (daytime, 6; evening, 1; night time, 7). No exceedances were due to construction related activities. The majority of exceedances were attributed to adverse weather conditions.
Clufflat Brae	42-44	During January the maximum noise threshold was exceeded on 3 occasions (daytime, 2; night time, 1). These exceedances were not due to construction activities and were determined to be due to windy conditions and other non-construction noise.
Inchgarvie Lodge	40-59	During January the maximum noise threshold was exceeded on 20 occasions (daytime, 10; evening, 3; night time, 7). The exceedances were not attributable to construction and investigation found the causes to be various noise sources including the weather, monitor maintenance and the dropping of objects at the property.
Linn Mill	38-43	During January the maximum noise threshold was exceeded on 6 occasions (daytime, 4; evening, 1; night time, 1). These exceedances were not attributable to construction. Exceedances were due to adverse weather conditions and monitor maintenance.
Tigh-Na- Grian	32-42	During January the maximum noise threshold was exceeded on 11 occasions (daytime, 7; night time, 4). Exceedances were not related to construction and were attributed to a range of factors including adverse weather conditions, device maintenance and the dropping of objects at the property.
Dundas Home Farm	7-14	During January the maximum noise threshold was exceeded on 8 occasions. Exceedances were not attributable to construction works. Exceedances were the result of windy conditions and traffic noises including car horns.
Echline Field	11-23	During January the maximum noise threshold was exceeded on 13 occasions. Exceedances were not due to construction activities and were attributed to existing traffic noise on the adjacent road.
Springfield	1-3	During January the maximum noise threshold was exceeded on 3 occasions. Exceedances were not due to construction activities. Exceedances were attributed to device maintenance




























time construction works were conducted during the periods 08/01/12 to 12/01/12, 17/01/12 to 23/01/12 and on 31/01/12.














Note: Sunday noise data has not been included as no construction works have been conducted during these hours. Evening construction works restarted on 06/01/12 following the Christmas break. No evening construction works were conducted during the periods 08/01/12 to 12/01/12 to 23/01/12 and on 31/01/12. Evening data is missing for 06/01/12 and 07/01/12 due to device error.




Note: Sunday noise data has not been included as no construction works have been conducted during these hours. Night time construction works restarted on 06/01/12 following the Christmas break. No night time construction works were conducted during the periods 08/01/12 to 12/01/12 to 23/01/12 and on 31/01/12. Night time data is missing for 06/01/12 and 07/01/12 due to device error.








Note: Sunday noise data has not been included as no contruction works have been conducted during these hours. Evening construction works restarted on 06/01/12 following the Christmas break. Evening noise data is missing for the period 06/01/12, 07/01/12, 13/01/12 and 14/01/12 due to device error. No evening construction works were conducted during the periods 08/01/12 to 12/01/12, 17/01/12 to 23/01/12 and on 31/01/12.




Note: Sunday noise data has not been included as no construction works have been conducted during these hours. Night time construction works restarted on 06/01/12 following the Christmas break. Night time noise data is missing for the period 06/01/12, 07/01/12, 13/01/12 and 14/01/12 due to device error. No night time construction works were conducted during the periods 08/01/12 to 12/01/12, 17/01/12 to 23/01/12 and on 31/01/12.








APPENDIX B - M9 J1A CONTRACT - CONSTRUCTION NOISE MONITORING REPORTS







FORTH REPLACEMENT CROSSING

M9 Junction 1A

Project Number:

208

Contractor:

SRB

25-01-12

Date:

NER. 18

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 1st to 8th 2012– CNV02

Exceedences 123 to 127: Maximum Noise Level: 125.8 dB (A)

Analysis:

There were no works ongoing during this period as the Site was closed for the Christmas Holidays.

An analysis was carried out using the following data:

- Recorded Noise Logs and Noise Data
- Noise type
- Site Diaries / Weather Data
- Inspections by Senior Engineer (Roland Tarrant)

Findings:

Many of the instances of high noise levels were discovered to be due to the high winds that were experienced in the first week in January. There were gusts of over 100mph and these resulted in the monitor being triggered over 250 times during the period 1st Jan to 8th Jan.

It is considered unlikely that construction operations resulted in the exceedence recorded.

Corrective Action Required:

Maintain current monitoring levels

SignatureRo	oland Tarrant	Date	.25-01-12
olynature	Jianu Tanani	Date	

NER Closed

Works have been inspected and completed as described above.

SignatureSeamus O'Brien......Date25-01-12...



FORTH REPLACEMENT CROSSING

M9 Junction 1A

Project Number:

208

Contractor:

SRB

Date:

31-01-12

NER. 19

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 9th to 31st 2012– CNV02

Exceedences 128 to 144: Maximum Noise Level: 125.5 dB (A)

Analysis:

An analysis was carried out using the following data:

- Recorded Noise Logs and Noise Data
- Noise type
- Site Diaries / Weather Data
- Inspections by Senior Engineer (Roland Tarrant)

Findings:

An analysis of the site diaries shows that there were no construction activities carried out in this area over the month. This is in the main due to the earthworks being halted until weather conditions improve.

Noise logs recorded did not show any evidence of construction activity resulting in noise exceedences.

Various noises recorded on the Sound Level Monitor were as follows:

Gusts of wind

Constant gales

Emergency Response Vehicle Horns

Lorry Horns (musical)

Dog barking

Bird activity near the microphone


One reading on the 31st of January was associated with a drill being used. SRB were able to verify that there were no personnel in this area and that it is likely that some household DIY was the cause.

It is considered unlikely that construction operations resulted in the exceedence recorded.

Corrective Action Required:

Maintain current monitoring and surveillance levels

NER Closed					
Works have been inspected and completed as described above.					
SignatureSeamus O'BrienDate31-01-12					
Project Manager / Assist Project Manager					





FORTH REPLACEMENT CROSSING

M9 Junction 1A

SRB

Project Number:

208

Contractor:

Date:

24-01-12

NER. 15

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 03rd 2012- CNV7 9.51am

Exceedence 118: Maximum Noise Level: 100.7 dB (A)

Analysis:

There were no works ongoing during this period as the Site was closed for the Christmas Holidays.

Findings

It is considered unlikely that construction operations resulted in the exceedence recorded.

Findings:

It is considered unlikely that the piling operations resulted in the exceedence recorded.

Corrective Action Required:


Maintain current monitoring levels

SignatureRoland Tarrant...... Date24-01-12......

NER Closed

Works have been inspected and completed as described above.

SignatureSeamus O'Brien......Date24-01-12...





FORTH REPLACEMENT CROSSING

M9 Junction 1A

Project Number:

208

Contractor:

SRB

Date:

24-01-12

NER. 13

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 23rd 2012– CNV16 8.56am

Exceedence 120: Maximum Noise Level: 86.7dB (A)

Analysis:

Sheet piling works took place at Newmains Road during this time period.

An analysis was carried out using the following data:

- Recorded Noise Logs and Noise Data
- Noise type
- Site Diaries / Weather Data
- Inspections by Senior Engineer (Roland Tarrant)

Findings:

The Piling Operations took place over 240m from CNV 016. This would have required the Piling operation to exceed 114 dB (A) at 10m.

Site Diary Notes attached show that works were delayed due to the machine running out of diesel and did not start until 11.30am. CNV016 Noise File appears to indicate that the noise is due to gusting wind.

It is considered unlikely that the piling operations resulted in the exceedence recorded.

Corrective Action Required:


Maintain monitoring regime and communication with the local community

Sig	natureRoland	Tarrant	Date	24-01-12
-----	--------------	---------	------	----------

NER Closed

Works have been inspected and completed as described above.

SignatureSeamus O'Brien......Date24-01-12...





FORTH REPLACEMENT CROSSING

M9 Junction 1A

Project
Number:

208

Contractor:

SRB

Date:

24-01-12

NER. 14

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 23rd 2012– CNV16 9.51am

Exceedence 121: Maximum Noise Level: 86.7 dB (A)

Analysis:

Sheet piling works took place at Newmains Road (West Side - North Face) during this time period.

An analysis was carried out using the following data:

- Recorded Noise Logs and Noise Data
- Noise type
- Site Diaries / Weather Data
- Inspections by Senior Engineer (Roland Tarrant)

Findings:

The Piling Operations took place over 240m from CNV 016. This would have required the Piling operation to exceed 114 dB (A) at 10m. In addition, Site Diary Notes (Structures Diary) shows that works were delayed due to the piling rig running out of diesel and that works did not commence until 11.30am. The recorded noise file appears to indicate that the noise is due to gusting wind.

It is considered unlikely that the piling operations resulted in the exceedence recorded. It is also noted that the noise exceedence is 1.7 dB(A) over the limit.

Corrective Action Required:

ty
ty


Signature	Roland Tarrant	 Date	.24-01-12
Oignataro	in tolana Tananini	 D at 0	

NER Closed

Works have been inspected and completed as described above.

SignatureSeamus O'Brien......Date24-01-12...

(MATINE)	Monday 23
. Steel Pilers @ News	10:30. Arished @ 16:30.
Crone Started @ 11:3	30. Finished @ 16:30.
0900	
MIN. PJ Edwards tracted	to GIY @ x started boring 900 \$
outo pile	
HILD STORES SCHOOL HERMAN	
1000 See Fred @ G15	N/B
1016 	
M. Shitter Shood @ G1.	5 N/B =+ level given for \$ log of
1046 accrete:	
1100	
11180 Danier Tomas Y	ST @ G13+15 the SR braking down
1100 0,600	
High	
1900	
INTO &	
tyao aaki	
1849	
LBIO	
1910	
1830	
1846	
1400	
1418	
1430	
1445	
1800	
10.15	
1030	
1045	
1000	
1616	
1830	
1045	
1700	
1715	
1780	
1745	
1800	Tuming Appointments
February March M . 6 13 20 27 . M . 5 12 19 26 .	Evening Appointments
T . 7 14 21 28 . T . 6 13 20 27 .	
W 1 8 15 22 29 . W . 7 14 21 28 . T 2 9 16 23 T 1 8 15 22 29 .	
F 3 10 17 24 F 2 9 16 23 30 . S 4 11 18 25 S 3 10 17 24 31 .	
S 5 12 19 26 S 4 11 18 25 Wk 5 6 7 8 9 . Wk 9 10 11 12 13 .	
11 4 4 4 4 4 4 4 1 1 1 1 1 1 1 1 1 1 1	





FORTH REPLACEMENT CROSSING

M9 Junction 1A

SRB

Project
Number:

208

Contractor:

Date:

25-01-12

NER. 16

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 25th 2012– CNV16 9.40am (Wednesday)

Exceedence 122: Maximum Noise Level: 85.1 dB (A)

Analysis:

Sheet piling works took place at Newmains Road (West Side - North Face) during this time period.

An analysis was carried out using the following data:

- Recorded Noise Logs and Noise Data
- Noise type
- Site Diaries / Weather Data
- Inspections by Senior Engineer (Roland Tarrant)

Findings:


The Piling Operations took place over 240m from CNV 016. This would have required the Piling operation to exceed 114 dB (A) at 10m.

Also, see site diary extract (Structures Diary) showing that piling works only took place between 12pm and 1pm before being discontinued due to high winds. CNV 016 Noise File appears to indicate that the noise is due to gusting wind.

It is considered unlikely that the piling operations resulted in the exceedence recorded. It is also noted that the noise exceedence is 0.1 dB(A) over the limit.

SignatureSeamus O'Brien......Date25-01-12...

PATERNICAS OBS Pared GILL @ 9:00 I looks Shing 160 8 190. Gall only Obs Care half way down & Ridel and rage and supered Obs Care half way down again @ 16:00 Got aga in an Obs Steet Plans O	PAYE Week 43	y avia validaty
PERMONENTS PATERING GALL (20 9:00 1 loods Shim 160 8:190. Gall only get cage half way down # Rhol and cage and supered out Concrete Power again @ 16:00 Got cage in an 100 finished @ 5:30 100 Sheet Plans 100 Sheet Plans 100 P	WEEK 4.	Wednesday 25
Rover GIU @ 9:00 2 look Shing 100 x190. Gall only get cage halfway down \$ Phol and rage and supered out concrete Poured again @ 18:00 Got aga in an 100 finished @ 5:30 100 Ghished Rhas 100 Ghished Rha	PT Elwards	THE HORE (AS-OTE)
1915 1916 1916 1916 1916 1916 1917 1917 1918 1918 1918 1918 1918 1918	ОРОО	
1915 1916 1916 1916 1916 1916 1917 1917 1918 1918 1918 1918 1918 1918	0015 Poured G14 @ 9:00.21	ods Shung 160 × 190. Could only
1915 1916 1916 1916 1916 1916 1917 1917 1918 1918 1918 1918 1918 1918	0000 get cage halfway down.	# Puled out cage and augered
1915 1916 1916 1916 1916 1916 1917 1917 1918 1918 1918 1918 1918 1918	10945 out Concrebe. Poured as	gain (a) 16:00 Got cage in an
1000 Cleat Plans 1000 1000 1000 1000 1000 1000 1000 10	hinishe Dum (co .): 30	
100 Play Newmans North Crave Fan out of diesel when 100 Play December 12 and 1 to stry 100 Play between 12 and 1 to stry 100 years of piles before having to stry 100 due of to strads Working between 12 and 1 to stry 100 grant Y Kenny a Cr15/\$\$ 16 N/B out pulling at stad for . 100 Place of Faint 1?? + Book a G16 N/B preferring shatters. 100 Place of Correte delay over a hour Ordered for . 101 Place Ordered for a hour Ordered for . 102 Dear Work 1 Newly 3 when straited. 103 Place of Correte delay over a hour Ordered for . 104 Dear Work 1 Newly 3 when straited. 105 Place Ordered for straited. 106 Place Ordered for straited. 106 Place Ordered for straited. 107 Place Ordered for straited. 108 Place Ordered for straited. 108 Place Ordered for straited. 109 Place Ordered for straited. 100 Place Ordered fore		
The filling Newmoning North Crane can out of diesel when 112 due to strong sony drove 3 or h piles sofor having to stop 1130 due to whole sony to stop when 122 and 4. 1146 1150 due to whole sony droved between 122 and 4. 1150 due to whole sony who stop while son out of diesel when 1140 have 1150 for . 1150 due to whole sony who pulling out stool for . 1150 due to whole sony who pulling out stool for . 1150 due to whole sony and pulling out stool for . 1150 due to whole sony and pulling out stool for . 1150 due to whole sony and the sony and sony shall sony and sony	1045 Steet Vilers	
1200 ghout Y Keny a G15/\$ 16 kg and pulling at sted for . 1216 G15 yk. 1220 1236 Srian +?? + Bart a G16 N/B preparing shifters. 1230 12315 Pavel & Horek Tomas Y Danian Q G15 N/B Powed 12315 Pavel & Horek Tomas Y Danian Q G15 N/B Powed 12316 All 1 Nearly 3 when shorted. 1240	1100 Plly Newmany North. Co	one ran out of diesel when
1200 ghout Y Keny a G15/\$ 16 kg and pulling at sted for . 1216 G15 yk. 1220 1236 Srian +?? + Bart a G16 N/B preparing shifters. 1230 12315 Pavel & Horek Tomas Y Danian Q G15 N/B Powed 12315 Pavel & Horek Tomas Y Danian Q G15 N/B Powed 12316 All 1 Nearly 3 when shorted. 1240	1116 1/4 got going only done	3 or 4 piles before having to stop
1200 ghout Y Keny a G15/\$ 16 kg and pulling at sted for . 1216 G15 yk. 1220 1236 Srian +?? + Bart a G16 N/B preparing shifters. 1230 12315 Pavel & Horek Tomas Y Danian Q G15 N/B Powed 12315 Pavel & Horek Tomas Y Danian Q G15 N/B Powed 12316 All 1 Nearly 3 when shorted. 1240	1130 due to what Working	between 12 and 1
1230 1296 Brian + ?? + Boot on G16 N/B preparing shitters. 1290 1291 Shavel & Morek Tomas & Danian Q G15 N/B Powed 1291 Nearly 3 when should now ordered have the should be now the should be no		
1230 1230 1230 1230 1230 1230 1230 1230	1215(713 3/8.	
1335 - Pavel & Morek Tomor & Damian Q CTS N/B. Powed 1330 Placap. Concrete delay over an hour. Ordered for. 1340 Alf I Sevely 3 when straited. 1440 1445 Duch: W.M. pilers & Chippies. 1446 GT: Q GIG with Chippies lithing Shutters. 1450 1451 George gatting Platforms 2 x 3 ready. 1515 George gatting Platforms 2 x 3 ready. 1516 1616 1616 1617 1618 1619 1619 1619 1619 1619 1619 1619	1230	
1335 - Pavel & Morek Tomor & Damian Q CTS N/B. Powed 1330 Placap. Concrete delay over an hour. Ordered for. 1340 Alf I Sevely 3 when straited. 1440 1445 Duch: W.M. pilers & Chippies. 1446 GT: Q GIG with Chippies lithing Shutters. 1450 1451 George gatting Platforms 2 x 3 ready. 1515 George gatting Platforms 2 x 3 ready. 1516 1616 1616 1617 1618 1619 1619 1619 1619 1619 1619 1619	1245. Brien + ?? + Bart on G1	6 N/B preparing shatters.
1415 Duch: Wh pilers & Chippies 1446 & T: @ G16 with Chippies lithing Shutters 1500 1515 George gatting Platforms 2 & 3 ready 1546 1640 1645 1640 1645 1700 1715 1714 12 12 8 T 6 13 20 27 M 5 12 19 26 T 7 7 14 21 28 T 7 9 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 T 8 10 17 24 4 F 2 9 16 23 M 1 8 15 22 29 T 8 3 10 17 24 4 F 2 9 16 23 M 1 18 25 S 8 3 10 17 24 31 S 5 12 19 26 S 8 4 11 18 25 S 8 3 10 17 24 31 S	1300	
1415 Duch: Wh pilers & Chippies 1446 & T: @ G16 with Chippies lithing Shutters 1500 1515 George gatting Platforms 2 & 3 ready 1546 1640 1645 1640 1645 1700 1715 1714 12 12 8 T 6 13 20 27 M 5 12 19 26 T 7 7 14 21 28 T 7 9 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 T 8 10 17 24 4 F 2 9 16 23 M 1 8 15 22 29 T 8 3 10 17 24 4 F 2 9 16 23 M 1 18 25 S 8 3 10 17 24 31 S 5 12 19 26 S 8 4 11 18 25 S 8 3 10 17 24 31 S	1915. Pavel & Morek Tomas & Dan	nin Q G15 N/B. Poured
1415 Duch: Wh pilers & Chippies 1446 & T: @ G16 with Chippies lithing Shutters 1500 1515 George gatting Platforms 2 & 3 ready 1546 1640 1645 1640 1645 1700 1715 1714 12 12 8 T 6 13 20 27 M 5 12 19 26 T 7 7 14 21 28 T 7 9 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 T 8 10 17 24 4 F 2 9 16 23 M 1 8 15 22 29 T 8 3 10 17 24 4 F 2 9 16 23 M 1 18 25 S 8 3 10 17 24 31 S 5 12 19 26 S 8 4 11 18 25 S 8 3 10 17 24 31 S	1330 Placep. Concrete delay	over on hour ordered for
1415 Duch: Wh pilers & Chippies 1446 & T: @ G16 with Chippies lithing Shutters 1500 1515 George gatting Platforms 2 & 3 ready 1546 1640 1645 1640 1645 1700 1715 1714 12 12 8 T 6 13 20 27 M 5 12 19 26 T 7 7 14 21 28 T 7 9 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 W 7 14 21 28 T 8 15 22 29 T 8 10 17 24 4 F 2 9 16 23 M 1 8 15 22 29 T 8 3 10 17 24 4 F 2 9 16 23 M 1 18 25 S 8 3 10 17 24 31 S 5 12 19 26 S 8 4 11 18 25 S 8 3 10 17 24 31 S	1342 half 1 Nearly 3 when it	rarted.
1445 of a Glo with Chippies lithing Shutters. 1500 1515 George gatting Platforms 2 x 3 ready. 1545 1690 1615 1690 1645 1700 1715 1720 1745 1800 February March T 7 14 21 28 T 61 32 0 27 M 5 12 19 26 T 7 7 14 21 28 T 61 32 0 27 M 7 14 21 28 T 2 9 16 23 a 7 T 2 9 16 23 a 7 T 1 8 15 22 29 F 3 10 17 24 4 F 2 9 16 23 30 S 4 11 18 25 S 3 10 17 24 31 S 5 5 12 19 26 S 4 11 18 25 S 4 11 18 25 S 8 4 11 1	MICONOMINATION (1997) (
1515 George gathy Platforms 2 x 3 ready. 1516 1517 1518 1519	1415 Duch: WILL pilers or Chippie	
1515 George gathy Platforms 2 x 3 ready. 1516 1517 1518 1519	1430	1.33
1545 1600 1615 1630 1645 1700 1715 1730 1745 1800 February March M	1500 (a) (a) (b) with Chippi	es lithing shotters.
1545 1600 1615 1630 1645 1700 1715 1730 1745 1800 February March M	1515 Grasso cottin Platforms	2 x 3 constr
1615 1630 1645 1700 1715 1730 1745 1800 February March Vening Appointments M	1530	
1615 1630 1645 1700 1715 1730 1745 1800 February March M	1545	
1645 1700 1715 1730 1745 1800 February March Warch Vening Appointments T 7 7 14 21 28 T 6 13 20 27 W 7 14 21 28 S T 2 9 16 23 S T 1 8 15 22 29 W 7 1 4 21 28 S T 2 9 16 23 S T 1 8 15 22 29 S S 4 11 18 25 S 5 12 19 26 S S 4 11 18 25 S S 5 12 19 26 S S 4 11 18 25 S S 5 12 19 26 S S S 4 11 18 25 S S 5 12 19 26 S S S 4 11 18 25 S S S S S S S S S S S S S S S S S S	1600	
1645 1700 1715 1730 1745 1800 February March M	1615	
1700 1715 1730 1745 1800 February March M	1630	
1715 1730 1745 1800 February March M	1645	
1730 1745 1800 February March T	1700	
1800 February March	1715	
February March M	1730	
February March M	1745 ·	
February March M	1800	
T . 7 14 21 28 . T . 6 13 20 27 . W 1 8 15 22 29 . W . 7 14 21 28 . T 2 9 16 23 . T 1 8 15 22 29 . F 3 10 17 24 . F 2 9 16 23 30 . S 4 11 18 25 . S 3 10 17 24 31 . S 5 12 19 26 . S 4 11 18 25 .	February March	nents
T 2 9 16 23 T 1 8 15 22 29 . F 3 10 17 24 F 2 9 16 23 30 . S 4 11 18 25 S 3 10 17 24 31 . S 5 12 19 26 S 4 11 18 25	T . 7 14 21 28 . T . 6 13 20 27 .	
S 4 11 18 25 S 3 10 17 24 31 . S 5 12 19 26 S 4 11 18 25	T 2 9 16 23 T 1 8 15 22 29 .	
S=5 12 19 26 $S=4$ 11 18 25		
WK 9 0 1 0 8 , WK 8 10 11 12 13 .		





FORTH REPLACEMENT CROSSING

M9 Junction 1A

SRB

Project	
Number	:

208

Contractor:

Date:

25-01-12

NER. 17

QUALITY MANAGEMENT SYSTEM

NOISE EXCEEDENCE REPORT

Summary of Finding(s): January 25th 2012– CNV16 9.40am (Wednesday)

Exceedence 119: Maximum Noise Level: 85.1 dB (A)

Analysis:

Sheet piling works took place at Newmains Road (West Side - North Face) during this time period.

An analysis was carried out using the following data:

- Recorded Noise Logs and Noise Data
- Noise type
- Site Diaries / Weather Data
- Inspections by Senior Engineer (Roland Tarrant)

Findings:

The Piling Operations took place over 240m from CNV 016. This would have required the Piling operation to exceed 114 dB (A) at 10m.

Also, see site diary extract (Structures Diary) showing that piling works only took place between 12pm and 1pm before being discontinued due to high winds. CNV 016 Noise File appears to indicate that the noise is due to gusting wind.

It is considered unlikely that the piling operations resulted in the exceedence recorded. It is also noted that the noise exceedence is 0.1 dB(A) over the limit.

Corrective Action Required:

		l communication		

Się	gnature	Roland Tarran	t	Date	.25-01-	12
-----	---------	---------------	---	------	---------	----

NER Closed

Works have been inspected and completed as described above.

SignatureSeamus O'Brien......Date25-01-12...

