

### Forth Replacement Crossing - Three Month Forward Look (selected operations) – February 2015

Area	Work	Location	Expected Date	Potential Impact
Off-line Roadworks (North)	Earthworks and roadworks to install new hard shoulder and slip road.	A90 north bound verge - North of Dunfermline Wynd, south of Admiralty roundabout.	July 2014 – July 2015	Low impact.
On-line and off-line Roadworks (North)	Earthworks and roadworks to create new widened Ferrytoll Road/King Malcolm Drive.	Ferrytoll Road/King Malcolm Drive	July 2014 – early 2015	Temporary Traffic Management on King Malcolm Drive for a period of 8 months. Low impact.
Off-line Roadworks (North)	Construction of new M90 viaduct over new B981.	Ferrytoll Embankment	March 2014 – Summer 2015	Low impact.
Off-line Roadworks (North)	Preparation and execution of concrete piling, embankment works and road works.	Between existing B980 Castlandhill Road and new Northbound M90.	July 2014 – Spring 2015	Low impact.
Ferrytoll	Construction of retaining walls and bridge beams.	New Ferrytoll Gyatory	July 2014 - Spring 2015	Temporary road closures at night for bridge beam lifts to reduce impact on traffic. Low impact.
Off-line and online Roadworks (North)	Road realignment, widening and improvements.	Hope Street, Inverkeithing	August 2014 – Autumn 2015	Two-way traffic maintained. Medium impact.
North Abutment	Delivery and fabrication of approach viaduct steelwork and launching of steel over piers.	Approach Viaduct North	November 2014 – Summer 2015	Deliveries of steel from Darlington via A90 Northbound layby and down to B981 or via Rosyth Dock to Ferrytoll Roundabout which will have to be closed for a few minutes for each delivery (to allow access along the old B981). Low impact.
Approach Viaduct North	Pier works, installation of shutters, prefabrication & in situ reinforcement, concreting.	Pier N1	October 2014 – Summer 2015	Low impact. Access from North Abutment, potential for works to continue during night.

South Queensferry	A904 West – construction of tie-in works for realigned A904.	Headrig Road, Queensferry Gyratory.	Continuing through to Spring 2015	Low impact. Temporary Traffic Management on A904 throughout period. Traffic remains two-way.
South Queensferry	A904 East and Echline Corner including B924 – construction of tie-in works for realigned A904. Earthworks, drainage roadworks, utilities, comms, lighting and landscaping.	A904 (East) – Queensferry Gyratory and B924	Continuing through to Spring 2015	Low impact. Construction of off-line and on-line works. Provisions to maintain residents' access where required. Temporary Traffic Management on A904/B924 as required. Temporary traffic lights on B924 tie-in to be removed early 2015 with opening of new B924.
Approach Viaduct South (South Queensferry)	Ongoing launching of steel over piers.	Echline fields within main carriageway cutting.	Continuing through to Summer 2015	Low impact.
Approach Viaduct South (South Queensferry)	Excavation, concrete plug, reinforced concrete base and pier construction.	Pier S2 & Pier S3	Ongoing through to Summer 2015	Low impact.
Echline fields opposite Springfield and Queensferry Gyratory	Earthmoving.	Echline fields (south of approach viaduct launch area) and at Queensferry Junction, transporting between Queensferry Junction and Dundas.	Continuing through to Winter 2015	Low impact. Tipper lorries travelling via the A904 sporadically but most plant remaining within site. There may be some intermittent pecking at base of excavation level.
A90 and M90 (formerly M9 Spur)	Infrastructure works	On verges of A90 & in the vicinity of Dalmeny and M90 (M9 Spur) at Scotstoun.	Continuing through to Spring 2015	Traffic management - lane closures and road closures at night to reduce impact on traffic. Night shift work anticipated to be low impact opposite Dalmeny and Scotstoun. Medium impact.
Off-Line Roadworks	Earthworks, drainage and roadworks for new M90 approach road.	Echline to Dundas.	Continuing through to end 2015	Low impact.
B800	New bridge construction.	New B800 bridge.	Continuing through to Summer 2015	Construction deck - lane closures at night to reduce impact on traffic. Low impact.

B800	New Roadworks	Dundas Golf Club – Echline Roundabout	Continuing through to end 2015	Low impact. Construction of off-line and on-line works. Provision for residents and retailers remains in place. Temporary Traffic Management on B800 as required.
Cable Stayed Bridge	Towers and deck erection	North Tower, Central Tower, South Tower	Continuing through to Summer 2016	Low Impact

Please note: There are many variables in the logistics involved in the operations described and the dates shown may be subject to change.

For up to date information on the project please see Transport Scotland's FRC project website [www.forthreplacementcrossing.info](http://www.forthreplacementcrossing.info).

Should you have any queries, please contact our email [enquiries@forthreplacementcrossing.info](mailto:enquiries@forthreplacementcrossing.info) or our Hotline on 0800 078 6910. In addition, our Contact and Education Centre, located adjacent to the Forth Road Bridge offices on the south side of the existing Forth Road Bridge, is manned 09:00hrs to 17:00hrs Monday to Thursday, 09:00hrs to 16:00hrs on Fridays and 10:00hrs to 16:00hrs on Saturdays to deal with enquiries and to supply information.

FRC Project Opens Days will recommence in March 2015.