

Contractor



Project FORTH REPLACEMENT CROSSING

Document title

CONSTRUCTION NOISE MONITORING REPORT: JULY 2016

00	08/08/2016	First Revision	SWR	MRN	MRN
Rev	Rev. Date	Purpose of revision	Made	Checked	Approved

Document status

FOR REVIEW

Made by: Steven Westwater	Checked By: Michael Richardson	
Initials: SWR	Initials: MRN	
Document number		Rev
REP-00288		

This document is intellectual property of FCBC Construction JV. Copying, distribution, usage, and information on contents of this are forbidden unless explicitly authorized.



Contents

- 1. Introduction
- 2. Noise Monitoring Locations
- 3. Noise Monitoring Results



1 Introduction

- 1.1 Monitoring of construction noise is being undertaken by FCBC during the construction of the new Forth Crossing and the associated road network. This report covers the month of July 2016. The objective of this report is to detail the monitoring that was undertaken across the site during this reporting period and to present the construction noise monitoring results.
- **1.2** Monitoring of construction noise has been undertaken in accordance with the Code of Construction Practice (CoCP) and the Noise and Vibration Management Plan (NVMP).



2 Noise Monitoring Locations

- 2.1 During July 2016, construction noise was monitored using permanent, continuous noise monitoring devices (01db DUOs) at locations listed in **Table 1**. These monitors were installed during November and December 2011, with additional monitors installed at Scotstoun Park (Arup's Office) and Newton during March 2012, a further sound level meter was installed at Whinny Hill during April 2012.
- **2.2** Weather stations accompany the noise monitors at Linn Mill and Whinny Hill.
- 2.3 Various construction works were undertaken across the site during July 2016. Table 1 outlines the main construction activities in the location of each monitor.



Table 1: Monitoring Locations

Ref.	Monitoring Location	Crossing or Network	Main Construction Activities During July 2016
M1	Whinny Hill	Network	 Earth Works/Fill Placement Hope Street roadworks FT03 & FT04 Bridge Works FT19 Works FT10 Bridge Demolition Main carriageway roadworks Rock breaking / crushing
МЗ	Tigh-Na-Grian	Crossing	 Central Tower rebar, formwork, concreting works, deck lifting & stay cable installation works North Tower rebar, formwork, concreting works, deck lifting and stay cable installation works AVN Rebar and concrete works
M6	Port Edgar	• Crossing	 Central Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works South Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works. Pier S3 Hydro demolition Pier S2 works Pier S1 works AVS rebar & concrete deck works
M7	Butlaw Fisheries	Crossing	 Pier S1,works Pier S2 work Pier S3 Hydro demolition Central Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works South Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works AVS rebar & concrete deck works
M10	Inchgarvie Lodge	Crossing	 AVS rebar & concrete deck works Pier S1 works. Pier S2 work Pier S3 Hydro demolition Central Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works. South Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works. Main carriageway roadworks South Abutment works
M11	Linn Mill	Network	AVS rebar & concrete deck works



		(close proximity to Crossing)	Excavating SUDS detention basin
M13	Clufflat Brae	Crossing / Network	 AVS rebar and concrete deck works South Abutment works Main carriageway roadworks
M14	Springfield	Network	AVS rebar and concrete deck works South Abutment works Main carriageway roadworks
M15	Echline	Network	AVS rebar and concrete deck works South Abutment works Main carriageway roadworks
M16	Scotstoun	Network	 Footpath works Utility works ESQ11 works B800 roadworks including bridge works (these works are directly in the location of the meter which sits within the construction boundary). Main carriageway roadworks
M17	Dundas Home Farm	Network	Utility works ESQ11 works B800 Roadworks Main carriageway roadworks
M18	Newton	Network	No works



Noise Monitoring Results

Overview

- **2.4** Noise monitoring results are presented in graphs (**Appendix A**) using the template provided in the *Construction Noise Monitoring Information Note* (www.transportscotland.gov.uk).
- **2.5** With regard to the noise monitoring graphs, the following should be noted:
- All locations are considered as either 'Main Crossing' or 'Network Connections', as set out in **Table 1**.
- Main Crossing works are undertaken during the day, evening and night time periods. Network connection works are generally undertaken during the daytime only.
- Linn Mill is considered as a network location which has the potential to receive noise from the marine works near the south shore. As a result, evening and night time data has been included for this location.
- Noise data for day, evening and night on which no construction works were conducted have been excluded from the monthly average results presented in the graph. L_{AFmax} exceedances during these periods would have been caused by non-construction related factors and do not require investigation. Noise results (L_{Aeq} and L_{AFmax}) for any day, evening and night on which no construction works have been conducted have been presented in the graphs as greyed out areas.
- An average for Sunday construction noise data has been included where applicable; in locations where no Sunday works were conducted no average is shown.
- As set out in the CoCP, the assessment time for evening, nights and Sunday daytime is in one hour periods. To present the construction noise results for these periods, therefore, the maximum L_{AFmax} (fast time response) and maximum L_{Aeq} within the overall evening/night time period has been taken. It should be noted, therefore, that the average shown for these periods is an average of only the highest L_{Aeq} results.



Results

- 2.6 Results demonstrate that the monthly average total of construction noise results for daytime are within the threshold levels for all monitoring locations during July 2016. For evening and night time periods, there were no exceedances of monthly average construction noise during July, with the exception of Linn Mill during the night-time period. There were also exceedances of Sunday averages at Linn Mill during the night.
- 2.7 Most exceedances noted were not caused by construction activities. Each exceedance was found to be influenced by increased noise levels due to periods of adverse weather, traffic, residential noise or birdsong. Audio recordings demonstrate that the increased levels were caused by sea waves and birdsong at Butlaw Fisheries, birdsong and resident activity at Inchgarvie, and birdsong at Tigh-na-Grian. With regard to the averages reported for evening and night-time periods, it should be noted that these averages are based only on the highest L_{Aeq} levels for 1 hour periods which can affect the averages.
- 2.8 Each exceedance of the threshold was investigated using triggered audio recordings, records of construction works (i.e. site programmes, diaries and daily marine reports) and analysis of weather station data, where required. A Noise and Vibration Investigative Report (NVIR) spread sheet has been produced detailing the results of the investigation for each construction exceedance. There were some exceedances this month that were due to construction work.
- 2.9 Construction related noise at Linn Mill. The L_{AFmax} exceedances on the 1st, 5th and 6th July occurred during the daytime and were due to construction related activities. These were caused by excavation/rock breaking works at the Suds detention basin along with the relocation of the scaffold yard. This work is in close proximity to the monitor and mitigation measures have been put in place to minimise noise at the nearest receptors.
- **2.10** A summary of the findings for exceedances occurring at each of the locations can be found in Table 2.





Table 2: Summary of Exceedances at Monitoring Locations


Monitoring Location	Summary of Exceedance Details
Butlaw Fisheries	During July the maximum noise threshold was exceeded on 57 occasions (18 day time, 11 evening and 28 night time). Exceedances were attributed to non-construction factors notably birds and waves.
Clufflat Brae	During July the maximum noise threshold was exceeded on 46 occasions (12 daytime, 8 evening and 26 night time). Exceedances were mainly found to be due to birdsong and residents
Inchgarvie Lodge	During July the maximum noise threshold was exceeded on 52 occasions (12 day time, 13 evening and 27 night time). Residential work to the property was found to be the main contributing factors to the exceedances in this location. Other factors included birdsong.
Linn Mill	During July the maximum noise threshold was exceeded on 63 occasions (18 daytime, 15 evening and 30 night time). The majority of exceedances at this location were due to birdsong. There were three instances of construction noise exceeding the threshold (see 2.9)
Tigh-Na-Grian	During July the maximum noise threshold was exceeded on 49 occasions (18 daytime, 12 evening and 19 night time). Exceedances were mainly due to birdsong.
Dundas Home Farm	During July the maximum noise threshold was exceeded on 12 occasions. The main exceedances were due to residents and birdsong.
Echline	During July the maximum noise threshold was exceeded on 31 occasions. No exceedances at this location were due to construction activities. Most exceedances were attributed to vehicles passing by on the adjacent roads and wind.
Springfield	During July the maximum noise threshold was exceeded on 23 occasions. These exceedances were due to local residents.
Scotstoun	During July the maximum noise threshold was exceeded on 31 occasions. These exceedances were attributed to general traffic on the adjacent road.
Whinny Hill	During July the maximum noise threshold was exceeded on 17 occasions during the daytime. No exceedances at this location were attributed to construction activities. Most exceedances were due to birdsong and trains.
Port Edgar	Recordings taken for data record purposes
Newton	Recordings taken for data record purposes





APPENDIX A



















































Note: The grey areas of the chart represent days on which no construction works have been conducted;














Note: The grey areas of the chart represent days on which no construction works have been conducted;

