





#### Project

## FORTH REPLACEMENT CROSSING

Document title

# **CONSTRUCTION NOISE MONITORING REPORT: MAY 2016**

00	09/06/2016	First Revision	SWR	MRN	MRN		
Rev	Rev. Date	Purpose of revision M			Checked	Approved	
Docume	nt status						
		FOR R	EVIEW	V			
Made by: Steven Westwater Che				Checked By: Michael Richardson			
Initials: SWR			Initials:	MRN			
Document number						Rev	
REP-00281						00	
		ual property of FCBC Construction J ss explicitly authorized.	V. Copying, c	distribution, usage, a	and information	on contents	



### Contents

- 1. Introduction
- 2. Noise Monitoring Locations
- 3. Noise Monitoring Results



#### 1 Introduction

- 1.1 Monitoring of construction noise is being undertaken by FCBC during the construction of the new Forth Crossing and the associated road network. This report covers the month of May 2016. The objective of this report is to detail the monitoring that was undertaken across the site during this reporting period and to present the construction noise monitoring results.
- **1.2** Monitoring of construction noise has been undertaken in accordance with the Code of Construction Practice (CoCP) and the Noise and Vibration Management Plan (NVMP).



#### 2 Noise Monitoring Locations

- 2.1 During May 2016, construction noise was monitored using permanent, continuous noise monitoring devices (01db DUOs) at locations listed in **Table 1**. These monitors were installed during November and December 2011, with additional monitors installed at Scotstoun Park (Arup's Office) and Newton during March 2012, a further sound level meter was installed at Whinny Hill during April 2012.
- **2.2** Weather stations accompany the noise monitors at Echline Field, Linn Mill and Whinny Hill.
- 2.3 Various construction works were undertaken across the site during May 2016. Table 1 outlines the main construction activities in the location of each monitor.



Ref.	Monitoring Location	Crossing or Network	Main Construction Activities During May 2016
M1	Whinny Hill	Network	<ul> <li>Earth Works/Fill Placement</li> <li>Hope Street roadworks</li> <li>FT03 &amp; FT04 Bridge Works</li> <li>FT09 Works</li> <li>FT19 Works</li> <li>Main carriageway roadworks</li> <li>Rock breaking / crushing</li> </ul>
МЗ	Tigh-Na-Grian	Crossing	<ul> <li>Central Tower rebar, formwork, concreting works, deck lifting &amp; stay cable installation works</li> <li>North Tower rebar, formwork, concreting works, deck lifting and stay cable installation works</li> <li>Pier N1 &amp; N2 works</li> <li>AVN Rebar and concrete works</li> </ul>
M6	Port Edgar	• Crossing	<ul> <li>Central Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works</li> <li>South Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works.</li> <li>Pier S2 works</li> <li>Pier S1 works</li> <li>AVS rebar &amp; concrete deck works</li> </ul>
M7	Butlaw Fisheries	Crossing	<ul> <li>Pier S1,works</li> <li>Pier S2 work</li> <li>Central Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works</li> <li>South Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works</li> <li>AVS rebar &amp; concrete deck works</li> </ul>
M10	Inchgarvie Lodge	Crossing	<ul> <li>AVS rebar &amp; concrete deck works</li> <li>Pier S1 works.</li> <li>Pier S2 work</li> <li>Central Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works.</li> <li>South Tower rebar, formwork, concreting works, deck section lifts and stay cable installation works.</li> <li>Main carriageway roadworks</li> <li>South Abutment works</li> </ul>
M11	Linn Mill	Network (close proximity to	<ul> <li>AVS rebar &amp; concrete deck works</li> <li>South Abutment works</li> <li>Main carriageway roadworks</li> </ul>

### Table 1: Monitoring Locations

Forth Crossing Bridge Constructors - A Joint Venture of Hochtief Solutions AG, American Bridge International, Dragados, S.A. and Galliford Try Infrastructure Limited (Trading as Morrison Construction)



		Crossing)	
M13	Clufflat Brae	Crossing / Network	<ul> <li>AVS rebar and concrete deck works</li> <li>South Abutment works</li> <li>Main carriageway roadworks</li> </ul>
M14	Springfield	Network	<ul> <li>AVS rebar and concrete deck works</li> <li>South Abutment works</li> <li>Main carriageway roadworks</li> </ul>
M15	Echline	Network	<ul> <li>AVS rebar and concrete deck works</li> <li>South Abutment works</li> <li>Main carriageway roadworks</li> </ul>
M16	Scotstoun	Network	<ul> <li>Footpath works</li> <li>Utility works</li> <li>ESQ11 works</li> <li>B800 roadworks including bridge works (these works are directly in the location of the meter which now sits within the construction boundary).</li> <li>Main carriageway roadworks</li> </ul>
M17	Dundas Home Farm	Network	<ul> <li>Utility works</li> <li>ESQ11 works</li> <li>B800 Roadworks</li> <li>Main carriageway roadworks</li> </ul>
M18	Newton	Network	No works



#### 3 Noise Monitoring Results

#### <u>Overview</u>

- **3.1** Noise monitoring results are presented in graphs (**Appendix A**) using the template provided in the *Construction Noise Monitoring Information Note* (www.transportscotland.gov.uk).
- **3.2** With regard to the noise monitoring graphs, the following should be noted:
- All locations are considered as either '*Main Crossing*' or '*Network Connections*', as set out in **Table 1**.
- Main Crossing works are undertaken during the day, evening and night time periods. Network connection works are undertaken during the daytime only.
- Linn Mill is considered as a network location which has the potential to receive noise from the marine works near the south shore. As a result, evening and night time data has been included for this location.
- Noise data for day, evening and night on which no construction works were conducted have been excluded from the monthly average results presented in the graph. L<sub>AFmax</sub> exceedances during these periods would have been caused by non-construction related factors and do not require investigation. Noise results (L<sub>Aeq</sub> and L<sub>AFmax</sub>) for any day, evening and night on which no construction works have been conducted have been presented in the graphs as greyed out areas.
- An average for Sunday construction noise data has been included where applicable; in locations where no Sunday works were conducted no average is shown.
- As set out in the CoCP, the assessment time for evening, nights and Sunday daytime is in one hour periods. To present the construction noise results for these periods, therefore, the maximum L<sub>AFmax</sub> (fast time response) and maximum L<sub>Aeq</sub> within the overall evening/night time period has been taken. It should be noted, therefore, that the average shown for these periods is an average of only the highest L<sub>Aeq</sub> results.
- It has been indicated on the graphs, where noise data is missing for day, evening or night-time, during which construction works were conducted.



<u>Results</u>

- **3.3** Results demonstrate that the monthly average total of construction noise results for daytime are within the threshold levels for all monitoring locations during May 2016. For evening and night time periods, there were exceedances of monthly average noise at Butlaw, Inchgarvie and Linn Mil during the night-time period. There were also exceedances of Sunday averages at Butlaw, Inchgarvie and Linn Mill during the night.
- **3.4** Most exceedances noted are not thought to have been caused by increased noise levels due to construction. Each exceedance was found to be affected by increased noise levels due to periods of adverse weather, traffic, residential noise or bird noise. Audio recordings demonstrate that the increased levels were caused by waves and birds at Butlaw Fisheries, birds and resident activity at Inchgarvie, and birds at Tigh-na-Grian. With regard to the averages reported for evening and night-time periods, it should be noted that these averages are based only on the highest L<sub>Aeq</sub> levels for 1 hour periods which can affect the averages.
- **3.5** Each exceedance of the threshold was investigated using triggered audio recordings, records of construction works (i.e. site programmes, diaries and daily marine reports) and analysis of weather station data, where required. A Noise and Vibration Investigative Report (NVIR) spread sheet has been produced detailing the results of the investigation for each construction exceedance. There were some exceedances this month that were due to construction work.
- **3.6** Construction related noise at Linn Mill. The L<sub>AFmax</sub> exceedances on the 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup>, 9<sup>th</sup>, 19<sup>th</sup>, 25<sup>th</sup> May occurred during the day and seemed to be coming from the Scaffold/Timber storage area which is near the noise monitor. The Environmental team have contacted the relevant site agent and asked that staff be reminded to keep noise to a minimum, the environmental team will continue to monitor the situation closely. Exceedances on the 30<sup>th</sup> and 31<sup>st</sup> May at Linn Mill during the day were caused by excavating works at the Suds pond that is located close to the Noise monitor. No complaints were received regarding the exceedances. There were two exceedances at Tigh-Na-Grian which occurred during the night time period. The exceedances on the 19<sup>th</sup> and 21<sup>st</sup> were caused by hammering. Foremen have been re-briefed and toolbox talks undertaken with regards to noise management.
- **3.7** A summary of the findings for exceedances occurring at each of the locations can be found in Table 2.



Monitoring Location	Summary of Exceedance Details				
Butlaw Fisheries	During May the maximum noise threshold was exceeded on 59 occasions (14 day time, 15 evening and 30 night time). Exceedances were attributed to non-construction factors notably birds and waves.				
Clufflat Brae	During May the maximum noise threshold was exceeded on 45 occasions (11 daytime, 9 evening and 25 night time). Exceedances were mainly found to be due to birds and residents				
Inchgarvie Lodge	During May the maximum noise threshold was exceeded on 75 occasions (14 day time, 30 evening and 31 night time). Residential work to the property was found to be the main contributing factors to the exceedances in this location. Other factors included birds.				
Linn Mill	During May the maximum noise threshold was exceeded on 68 occasions (20 daytime, 17 evening and 31 night time). The majority of exceedances at this location were due to birds. There were eight instances of construction noise exceeding the threshold (see 3.6)				
Tigh-Na-Grian	During May the maximum noise threshold was exceeded on 66 occasions (13 daytime, 25 evening and 28 night time). Exceedances were mainly due to birds There were two instances of construction noise exceeding the threshold (see 3.6)				
Dundas Home Farm	During May the maximum noise threshold was exceeded on 18 occasions. The main exceedances were due to residents and birds.				
Echline	During May the maximum noise threshold was exceeded on 31 occasions. No exceedances at this location were due to construction activities. Most exceedances were attributed to vehicles passing by on the adjacent roads and wind.				
Springfield	During May the maximum noise threshold was exceeded on 25 occasions. These exceedances were due to local residents, birds and wind.				
Scotstoun	During May the maximum noise threshold was exceeded on 31 occasions. These exceedances were attributed to general traffic on the adjacent road.				
Whinny Hill	During May the maximum noise threshold was exceeded on 21 occasions during the daytime. No exceedances at this location were attributed to construction activities. Most exceedances were due to birds and trains.				
Port Edgar	Recordings taken for data record purposes				
Newton	Recordings taken for data record purposes				

#### Table 2: Summary of Exceedances at Monitoring Locations



**APPENDIX A** 















































